

*Gold Coast Office*  
 Job No: GL20/128  
 Ref No: 21075 Rev.1  
 Author: Ian Masman  
 Checked by: Mark Ballard

13<sup>th</sup> May 2021

Golding Contractors Pty Ltd  
 Po Box 1643  
 Milton Qld, 4064

**ATTENTION: MR SIMON ELLIOT**  
 Email: [simon.elliott@golding.com.au](mailto:simon.elliott@golding.com.au)

Dear Sir,

**RE: REVISED LEVEL ONE COMPLIANCE REPORT FOR  
 BULK EARTHWORKS FILLING OPERATIONS,  
 GAINSBOROUGH GREENS P3.1 BALANCE WORKS  
 STAGES P3.1A, B, E AND F  
 GAINSBOROUGH DRIVE, PIMPAMA**

**Table of Contents**

<b>Table of Contents .....</b>	<b>1</b>
<b>1.0 INTRODUCTION .....</b>	<b>2</b>
1.1 General.....	2
1.2 Previous Earthworks.....	4
1.3 The Project.....	4
<b>2.0 THE BRIEF .....</b>	<b>2</b>
<b>3.0 METHODOLOGY .....</b>	<b>2</b>
3.1 Stripped Surface Assessment.....	5
3.2 Filling Operations .....	8
3.3 Treatment of Potential Differential Settlement Lots .....	8
<b>4.0 STATEMENT OF COMPLIANCE .....</b>	<b>11</b>
<b>5.0 EXCLUSIONS .....</b>	<b>11</b>
<b>6.0 LIMITATIONS.....</b>	<b>11</b>
<b>ATTACHMENTS:.....</b>	<b>12</b>
Appendix A – Site Plans Showing Test Locations (2 Plans).....	12
Appendix B – Laboratory Test Results Reports .....	12
Appendix C – Differential Settlement Excavation Plan .....	12
Appendix D – Morrison Geotechnic Report, GL18/067, dated 20 <sup>th</sup> August 2018 .....	12
Appendix E – Morrison Geotechnic Report, GL18/128, dated 21 <sup>st</sup> June, 2019 .....	12
Appendix F – Photo Gallery .....	12



## **1.0 INTRODUCTION**

### **1.1 General**

This report presents results of Level One Earthworks Inspections and associated Compaction Compliance testing carried out on Earthworks Fill for proposed residential building platforms and embankment below Subgrade constructed at Gainsborough Greens P3.1 Balance Works Stages P3.1A, B, E and F, Gainsborough Drive, Pimpama, (The Site).

Earthwork's operations were constructed by Golding Contractors (The Client).

Earthwork filling operations at the site was carried out between 27<sup>th</sup> November 2020 and 19<sup>th</sup> March 2021.

There was 25,553m<sup>3</sup> of general cut to fill earthworks for which 50 field density tests were carried out, and 7,000m<sup>3</sup> of replacement fill for the differential settlement areas (as shown in Figure 2) for which 14 field density tests were carried out.

The areas of fill covered by this report are presented as Figure 1 and Figure 2 below.

Figure 1 presents the extent of earthworks as shown on KN Group Drawings 20-118-102C

Figure 2 presents the additional areas of cut in Lots 1437 to 1449, and 1498 to 1510 which were further cut down to approximately half of that lots fill depth to reduce the potential differential settlement due to the variations in fill thickness.

Figure 1: Extent of Fill – KN Group Earthworks Drawings






Figure 2: Additional Fill in Cut Areas – Differential Settlement Plan



### 1.2 Previous Earthworks

Previous earthworks were present at The Site. All previous earthworks at this site have been carried out under Level 1 supervision and testing by Morrison Geotechnic. Details of this work are contained in our level 1 earthworks reports produced at the time and attached in Appendix D and E of this report.

Please refer to our Morrison Geotechnic Level 1 Reports as follows:

Report Reference number 18153 for Job no. GL18/067, dated 20<sup>th</sup> August 2018 attached in Appendix D for work carried out between 23<sup>rd</sup> May and 2<sup>nd</sup> August 2018.

Report reference number 19117 for Job number GL18/128, dated 21<sup>st</sup> June 2019 attached in Appendix E for work carried out between 3<sup>rd</sup> September and 27<sup>th</sup> November 2018.

### 1.3 The Project

The purpose for filling at The Site was to form a controlled fill surface for a proposed residential allotments and road embankments.

## **2.0 THE BRIEF**

The Brief from the Client was limited to:

- Level One Inspection and Testing of the placement and compaction of fill materials in general accordance with AS3798 2007 – “Guidelines on Earthworks for Commercial and Residential Developments”.
- Relative Density Control Testing in accordance with AS1289 – Testing of Soils for Engineering Purposes and at frequencies required in AS3798 Table 8.1.
- Earthworks Notes on KN Group Drawings.
- Remove and replace cut areas to approximately half of the fill height to reduce the fill thickness variations in allotments where the potential differential settlement between cut and fill may cause “P” site classifications. The identified lots for this procedure were 1437 to 1440, 1498 to 1510, and 1441 to 1449.

## **3.0 METHODOLOGY**

Earthworks Inspections and Testing was carried out on the stripped ground surfaces and during the placement and compaction of fill materials.

Field and laboratory testing included a walk over assessments of the existing ground conditions, proof roll testing of the fill foundations, observations of filling and compaction activities and compaction testing.

### **3.1 Stripped Surface Assessment**

The fill areas covered by this report were stripped and cleared of visible loose materials, vegetation, and topsoil.

Materials exposed after stripping and formed the fill foundation can be broadly summarised as:

- Natural - Sandy Clay (Cl) –fine to medium grained sands, medium plasticity clay, grey – brown and moist.
- Natural – Extremely Weather sandstone, orange – brown, medium, dense.

There was some existing builders rubble/rubbish which was removed during the cut to fill earthworks.

Following the stripped surface assessment of the fill areas, the foundation was approved for filling using the following process:

- Walk over assessments confirming that a competent natural foundation had been exposed.
- Proof roll testing using large pad foot roller carrying out multiple passes confirming no movement of the exposed natural foundation.

Picture 1: View of The Site During Stripping Operations



Picture 2: View of The Site During Stripping Operations



Picture 3: View of The Site During Stripping Operations



Picture 4: View of The Site During Stripping Operations



### 3.2 Filling Operations

Fill materials were sourced from on site and can be broadly summarised as: -

- Gravelly Sandy Clay (CL), fine to coarse sand, medium plasticity fines, with fine to coarse gravel, yellow brown and moist.

Placement and compaction of the fill materials was carried out using the following plant: -

- Excavator
- Pad Foot Roller
- Dozer
- Water Truck
- Dump Trucks

The fill materials were moisture conditioned at the fill source and during placement to moisture contents suitable for compaction. Deleterious materials such as organics, sticks, roots and over size particles were sorted and removed during placement or were rejected for use.

Placement of the fill materials was carried out in layers appropriate for the above plant and compacted using the above plant carrying out multiple passes.

Our representative observed the filling process as described above and was assessed to be consistent for the entire thickness of fill.

Field density tests and laboratory compactions were carried out on the fill materials in accordance with Table 5.1 and 8.1 of AS3798 2007 (Guidelines on Earthworks for Commercial and Residential Developments) and tested to AS1289 test methods (Testing of Soils for Engineering Purposes).

The field density tests were carried out in accordance with AS3798 and the test results achieved the minimum required specification of 95% of the Hilt Density at the test locations.

The Location of the field density tests are shown on the Site Plans contained in Appendix A. These test locations and levels were not obtained by survey and therefore should only be considered as approximate.

### 3.3 Treatment of Potential Differential Settlement Lots

Following a discussion on site between Mick Morrison (Morrison Geotechnic) and Alan Clohessy (Golding Contractors) a recommendation to treat allotments which have the potential to trigger "P" site classifications was submitted to The Client by Mick Morrison via email on the 27<sup>th</sup> October 2020.

A partial extract of this email referring to differential settlement is presented below.

#### **GST to prevent P classifications.**

P classifications can be triggered by variable fill thickness over short distances. A general rule is that fill thickness should not vary more than 2m over a 10 lineal metres.

Building envelope is 5.5m from front and 1.5m from rear

Fill thickness variations of 2m or greater over 10m can occur on lots 1498 to 1510

Fill thickness variations of close to 2m over 10m can occur on lots 1438 to 1440.

Benching into existing slope along the western sides of Lots 1498 to 1510 and eastern sides of 1438 to 1440 are recommended at a level of about half the fill height to reduce the fill thickness variations.

The areas of allotments where this was carried out are as follows:

Eastern ends of Lots 1437 to 1440,

Western ends of Lots 1498 to 1510, and

Southern ends of Lots 1441 to 1449.



Refer to the heat map in Figure 2 for a detailed survey pickup of the excavation prior to placement of fill for these lots.

**Picture 5: View of the Site During Construction**



**Picture 6: View of the Site During Construction**



Picture 7: View of the Site During Construction



Picture 8: View of the Site During Construction



#### **4.0 STATEMENT OF COMPLIANCE**

Our representatives observed the relevant earthworks operations including the stripped surface, fill placement and compaction operations and carried out field density tests and laboratory compaction tests in accordance with the required standard (AS3798, AS1289). Testing achieved the required specification of 95% Standard at the test locations.

It is confirmed that Level One Inspection and Testing has been carried out on the filling operation and limited to the extent shown in in Figures 1 & 2. Based on the observations made by our Geotechnicians and the results of the field and laboratory tests, the placed and compacted fill at the above project has, as far as we have been able to assess, been constructed in general accordance with the intent of AS3798.

The fill can be deemed to be “controlled” in accordance with AS2870.

#### **5.0 EXCLUSIONS**

This statement does not include any topsoil, which may be placed for use as dressing, or any other subsequent earthworks after 19<sup>th</sup> March 2021.

Assessments of material quality such as soaked CBR and site classifications are excluded from this commission.

Our on-site attendance specifically excludes assessments of fill material quality and engineering properties that are outside the requirements of AS3798 – 2007.

Footings and ground slabs for any structures constructed over natural soils or controlled fill should be designed to accommodate the characteristic ground surface movements and settlement potential. Assessments of these design parameters are beyond the scope of this Report.

#### **6.0 LIMITATIONS**

This Report has been prepared by Morrison Geotechnic Pty Ltd (**Morrison Geotechnic**), and may include contributions from Morrison Geotechnic’s officers and employees, sub-contractors, sub-consultants, or agents (**Contributors**).

This Report is for the sole benefit and use of Golding Contractors (**Client**), its designers, clients, and relevant statutory authorities for the sole purpose of providing geotechnical advice and recommendations in respect of Gainsborough Greens P3.1 Balance Works Stages P3.1A, B, E and F, Gainsborough Drive, Pimpama (**Project**). The Report is only intended to address those issues expressly described in the Brief/ Work Instructions in this Report.

This Report should not be used or relied upon for any other purpose without Morrison Geotechnic’s prior written consent. Morrison Geotechnic and the Contributors do not accept any responsibility or liability in any way whatsoever for the use or reliance of this Report by anyone other than The Client, its designers, its clients, and relevant statutory authorities or by anyone else for any purpose other than that for which it has been prepared.

Except with Morrison Geotechnic’s prior written consent, this Report may not be:

- (a) released to any other party, whether in whole or in part (other than to the Client’s officers, employees, advisers, designers, clients, and relevant statutory authorities).
- (b) used or relied upon by any other party.

Morrison Geotechnic and the Contributors do not accept any liability or responsibility whatsoever for, or in respect of, any use or reliance upon this Report by any other party. Morrison Geotechnic is not obliged to enter into discussions with any third party in respect of this Report.

The information (including technical information and information obtained through discussions) on which this report is based has been provided by the Client and third parties. Morrison Geotechnic and the Contributors:

- (a) have relied upon and presumed the accuracy of this information.
- (b) have not verified the accuracy or reliability of this information (other than as expressly stated in this Report).
- (c) have not made any independent investigations or enquiries in respect of those matters of which it has no actual knowledge at the time of giving this Report to the Client; and
- (d) make no warranty or guarantee, expressed or implied, as to the accuracy or reliability of this information.

Morrison Geotechnic and the Contributors do not accept responsibility or liability for any incorrect assumptions related to this Report. For the avoidance of doubt, this Report:

- (a) is not an environmental, contamination or hazardous materials assessment; may be invalid, incomplete or inaccurate (including errors in the scope of work, investigation methodology, observations, opinions and advice) where the information provided to Morrison Geotechnic was invalid, incomplete or inaccurate;
- (b) is limited to observations of those parts of the site described in Section 1.0.

No warranty or guarantee, whether express or implied, is made in respect of the geotechnical data, information, advice, opinions, and recommendations present in this Report.

If further information becomes available, or additional assumptions need to be made, Morrison Geotechnic reserves its right to amend this Report.

If you have any queries regarding the above, please contact our Brisbane office.

Yours faithfully



**Ian Masman**  
For and on behalf of  
**MORRISON GEOTECHNIC PTY LIMITED**




**MARK BALLARD RPEQ 10223**  
For and on behalf of  
**MORRISON GEOTECHNIC PTY LIMITED**

**ATTACHMENTS:**

- Appendix A – Site Plans Showing Test Locations
- Appendix B – Laboratory Test Results Reports
- Appendix C – Differential Settlement Excavation Plan
- Appendix D – Morrison Geotechnic Level 1 Report GL18/067, dated 20<sup>th</sup> August 2018
- Appendix E – Morrison Geotechnic Level 1 Report GL18/128, dated 21<sup>st</sup> June 2019
- Appendix F – Photo Gallery

# **Appendix A**

## **(Site Plan, Showing test locations)**



**LEGEND**

- TOTAL BOUNDARY
- - - - - METRIC SURFACE CONTOURS
- - - - - METRIC SURFACE CONTOURS
- ▭ TYPICAL LOT
- ▭ EXTENT OF ...

ITEM	TOLERANCE
WORKS IN ALLOTMENTS AND VERTICES	± 0.1m OR FSL ± 0.10m
FINISHED SURFACE (GRADE) (FSL)	± 0.05m OR ± 0.05m
FINISHED SURFACE (GRADE) (FSL)	± 0.05m OR ± 0.05m
WORKS IN PARKS	± 0.1m OR FSL ± 0.10m

**GENERAL NOTES**

1. SURFACE FINISHES SHOWN WHERE ADJACENT DRAINAGE ELEMENT ADJACENT FROM THE AVERAGE SLOPE PLANE.

2. FINISH LEVEL (FSL) IS TO BE USED FOR FINISHED SURFACE.

3. FINISH LEVEL (FSL) IS TO BE USED FOR FINISHED SURFACE.

4. FINISH LEVEL (FSL) IS TO BE USED FOR FINISHED SURFACE.

PROJECT: GAINSBOROUGH GREENS PRECINCT 3.1

NO.	DESCRIPTION	DATE	BY
1	ISSUED FOR TENDERS	20/04/21	...
2	REVISED FOR ...	...	...
3	REVISED FOR ...	...	...
4	REVISED FOR ...	...	...

**mirvac**

GAINSBOROUGH GREENS PRECINCT 3.1 STAGE 3.1A B.J.K. EARTHWORKS

**kn group**

BULK EARTHWORKS LAYOUT PLAN

NO.	DATE	BY	APP'D BY
1	20/04/21	...	...
2	...	...	...

AT 20/04/21 C

**MORRISON GEOTECHNIC**

ABN: 51 009 878 899  
 Unit 1/5 Brendan Drive Nerang 4211 Ph: 5596 1599  
 Email: goldcoastlab@morrisongeo.com.au Fax: 5527 2027

Engineers: D.Dragon  
 Geologists: L.Bexley & R.Howchin

Map Description :	<b>Differential Settlement Test Locations</b>		
Client :	<b>Golding Contractors</b>		
Project :	<b>Gainsborough Greens Precinct 3.1, Stage 3.1A</b>		
Project No :	<b>GL20/128</b>	Date: <b>09/04/21</b>	Scale : Not to Scale



# **Appendix B**

## **(Laboratory Test Reports)**



# Material Test Report

**Report Number:** GL20/128-1  
**Issue Number:** 1  
**Date Issued:** 08/11/2020  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4159  
**Date Sampled:** 02/11/2020 1:00  
**Dates Tested:** 02/11/2020 - 03/11/2020  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

	G20-4159A	G20-4159B	
Sample Number			
Test Number	1	2	
Date Tested	02/11/2020	02/11/2020	
Time Tested	13:00	13:12	
Test Request #/Location	KAKADU CIRCUIT	KAKADU CIRCUIT	
Chainage (m)	CH 30	CH 40	
Location Offset (m)	ON CENTRELINE	1.5m RIGHT OF CL	
Layer / Reduced Level	1m BELOW SG	0.5m BELOW SG	
Soil Description	Silty Sandy Clay, Brown	Silty Sandy Clay, Brown	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	**	**	
Percentage of Wet Oversize (%)	**	**	
Field Wet Density (FWD) t/m <sup>3</sup>	2.02	1.99	
Field Moisture Content %	17.7	19.5	
Field Dry Density (FDD) t/m <sup>3</sup>	1.72	1.66	
Peak Converted Wet Density t/m <sup>3</sup>	2.03	2.00	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Moisture Variation (Wv) %	0.0	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	<b>99.5</b>	<b>99.5</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-2  
**Issue Number:** 1  
**Date Issued:** 27/11/2020  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4189  
**Date Sampled:** 06/11/2020 10:30  
**Dates Tested:** 06/11/2020 - 09/11/2020  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G20-4189A	G20-4189B	
Test Number	3	4	
Date Tested	06/11/2020	06/11/2020	
Time Tested	**	**	
Test Request #/Location	LOT 1523	LOT 1525	
Line / Offset	O/S SE CNR	O/S SE CNR	
Offset	5m NTH, 5m EAST	4m NTH, 9m EAST	
Layer / Reduced Level	1m BELOW FL	1.5m BELOW FL	
Soil Description	Sandy Clay. Grey-Brown	Sandy Clay. Grey-Brown	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	**	**	
Percentage of Wet Oversize (%)	**	**	
Field Wet Density (FWD) t/m <sup>3</sup>	2.00	1.95	
Field Moisture Content %	19.4	17.3	
Field Dry Density (FDD) t/m <sup>3</sup>	1.68	1.67	
Peak Converted Wet Density t/m <sup>3</sup>	2.00	2.02	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Moisture Variation (Wv) %	1.0	2.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	<b>100.0</b>	<b>97.0</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-3  
**Issue Number:** 1  
**Date Issued:** 08/12/2020  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4282  
**Date Sampled:** 19/11/2020 7:00  
**Dates Tested:** 19/11/2020 - 08/12/2020  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G20-4282A	G20-4282B	
Test Number	5	6	
Date Tested	19/11/2020	19/11/2020	
Time Tested	**	**	
Test Request #/Location	LOT 1524	LOT 1526	
Chainage (m)	O/S SW CNR	O/S SW CNR	
Location Offset (m)	6m NTH, 11m EAST	9m NTH, 6m EAST	
Layer / Reduced Level	0.5m BELOW FL	FINISHED LEVEL	
Soil Description	Sandy Clay. Yellow-Brown	Sandy Clay. Yellow-Brown	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	0.0	0.0	
Field Wet Density (FWD) t/m <sup>3</sup>	2.07	2.10	
Field Moisture Content %	10.3	9.2	
Field Dry Density (FDD) t/m <sup>3</sup>	1.87	1.93	
Peak Converted Wet Density t/m <sup>3</sup>	1.99	1.97	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Moisture Variation (Wv) %	4.0	4.5	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	<b>104.0</b>	<b>107.0</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-4  
**Issue Number:** 1  
**Date Issued:** 15/12/2020  
**Client:** GOLDING CONTRACTORS PTY LTD  
P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4400  
**Date Sampled:** 03/12/2020  
**Dates Tested:** 03/12/2020 - 08/12/2020  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** AS 1289.5.7.1 and 1289.2.1.1 laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
Geotech Field Supervisor  
NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G20-4400A	G20-4400B	G20-4400C	G20-4400D	G20-4400E
Test Number	7	8	9	10	11
Date Tested	03/12/2020	03/12/2020	03/12/2020	03/12/2020	03/12/2020
Time Tested	11:40	11:50	12:00	12:10	12:20
Test Request #/Location	LOT 1522	LOT 1521	LOT 1520	LOT 1470	LOT 1469
Chainage (m)	O/S NW CNR	O/S NW CNR	O/S NW CNR	O/S NW CNR	O/S NW CNR
Location Offset (m)	3m EAST, 5m STH	6m STH, 4m EAST	8m STH, 2m EAST	12m STH, 4m EAST	16m EAST, 5m STH
Layer / Reduced Level	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL
Soil Description	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown
Test Depth (mm)	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0.0	0.0	0.0	0.0	0.0
Field Wet Density (FWD) t/m <sup>3</sup>	1.92	1.94	1.80	2.07	2.09
Field Moisture Content %	18.7	14.9	11.4	13.9	16.8
Field Dry Density (FDD) t/m <sup>3</sup>	1.62	1.69	1.62	1.82	1.79
Peak Converted Wet Density t/m <sup>3</sup>	1.97	1.96	1.86	2.06	2.08
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**
Moisture Variation (Wv) %	1.5	1.5	3.0	2.5	2.5
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	97.5	99.0	97.0	100.5	100.0
Compaction Method	Standard	Standard	Standard	Standard	Standard

### Moisture Variation Note:

Positive values = test is dry of OMC  
Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-5  
**Issue Number:** 1  
**Date Issued:** 26/01/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4532  
**Date Sampled:** 15/01/2021 11:00  
**Dates Tested:** 15/01/2021 - 23/01/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** AS 1289.5.7.1 and 1289.2.1.1 laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G21-4532A	G21-4532B	G21-4532C	G21-4532D	G21-4532E	G21-4532F
Test Number	12	13	14	15	16	17
Date Tested	15/01/2021	15/01/2021	15/01/2021	15/01/2021	15/01/2021	15/01/2021
Time Tested	**	**	**	**	**	**
Test Request #/Location	LOT 1506	LOT 1508	LOT 1433	LOT 1434	LOT 1435	LOT 1436
Chainage (m)	O/S SE CNR	O/S SE CNR	O/S SW CNR	O/S SW CNR	O/S SW CNR	O/S SW CNR
Location Offset (m)	5m NTH, 15m WEST	6m NTH, 17m WEST	9m NTH, 11m EAST	6m NTH, 8m EAST	3m NTH, 5m EAST	8m NTH, 11m EAST
Layer / Reduced Level	1.5m BELOW FL	1m BELOW FL	0.5m BELOW FL	FINISHED LEVEL	1m BELOW FL	FINISHED LEVEL
Soil Description	Sandy Clay. Yellow-Brown	Sandy Clay. Yellow-Brown	Sandy Clay. Yellow-Brown	Sandy Clay. Yellow-Brown	Sandy Clay. Yellow-Brown	Sandy Clay. Yellow-Brown
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.00	2.00	2.06	2.07	2.10	2.12
Field Moisture Content %	21.5	24.2	18.8	16.2	17.1	18.0
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.61	1.73	1.78	1.80	1.80
Peak Converted Wet Density t/m <sup>3</sup>	1.97	1.87	2.02	2.03	2.03	2.03
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Moisture Variation (Wv) %	0.0	-0.5	0.0	-0.5	-0.5	-0.5
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	<b>101.5</b>	<b>107.0</b>	<b>101.5</b>	<b>102.0</b>	<b>103.5</b>	<b>104.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-6  
**Issue Number:** 1  
**Date Issued:** 04/02/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4563  
**Date Sampled:** 21/01/2021 2:00  
**Dates Tested:** 21/01/2021 - 27/01/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G21-4563A	G21-4563B	
Test Number	18	19	
Date Tested	21/01/2021	21/01/2021	
Time Tested	14:00	14:10	
Test Request #/Location	LOT 1467	LOT 1468	
Chainage (m)	O/S NW CNR	O/S NW CNR	
Location Offset (m)	14m WEST, 5m STH	11m WEST, 8m STH	
Layer / Reduced Level	FINISHED LEVEL	FINISHED LEVEL	
Soil Description	Silty Sandy Clay, Yellow-brown	Silty Sandy Clay, Yellow-brown	
Test Depth (mm)	150	150	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	**	**	
Field Wet Density (FWD) t/m <sup>3</sup>	1.98	2.01	
Field Moisture Content %	20.6	22.2	
Field Dry Density (FDD) t/m <sup>3</sup>	1.64	1.64	
Peak Converted Wet Density t/m <sup>3</sup>	2.01	2.03	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Moisture Variation (Wv) %	0.5	0.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	<b>98.5</b>	<b>98.5</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	
Report Remarks	**	**	

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-7  
**Issue Number:** 1  
**Date Issued:** 14/02/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Simon, James  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4614  
**Date Sampled:** 30/01/2021 8:00  
**Dates Tested:** 30/01/2021 - 04/02/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G21-4614A	G21-4614B	G21-4614C	G21-4614D	G21-4614E	G21-4614F
Test Number	20	21	22	23	24	25
Date Tested	30/01/2021	30/01/2021	30/01/2021	30/01/2021	30/01/2021	30/01/2021
Time Tested	**	**	**	**	**	**
Test Request #/Location	LOT 1440	LOT 1438	LOT 1503	LOT 1501	LOT 1510	LOT 1507
Chainage (m)	O/S SW CNR	O/S NW CNR	O/S SW CNR	O/S SW CNR	O/S SE CNR	O/S SE CNR
Location Offset (m)	8m EAST, 3m NTH	11m NTH, 7m EAST	13m EAST, 9m NTH	15m EAST, 6m NTH	8m WEST, 5m NTH	10m WEST, 4m NTH
Layer / Reduced Level	FINISHED LEVEL	FINISHED LEVEL	1m BELOW FL	1.5m BELOW FL	1.5m BELOW FL	0.5m BELOW FL
Soil Description	Sandy Gravelly Clay. Yellow-Brown	Sandy Gravelly Clay. Yellow-Brown	Sandy Gravelly Clay. Yellow-Brown	Sandy Gravelly Clay. Yellow-Brown	Sandy Gravelly Clay. Yellow-Brown	Sandy Gravelly Clay. Yellow-Brown
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.06	2.10	2.06	2.03	2.11	2.07
Field Moisture Content %	18.7	20.5	18.3	17.7	18.1	10.9
Field Dry Density (FDD) t/m <sup>3</sup>	1.74	1.74	1.74	1.73	1.79	1.87
Peak Converted Wet Density t/m <sup>3</sup>	2.06	2.02	2.03	2.04	2.04	2.04
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Moisture Variation (Wv) %	1.5	0.5	1.5	2.5	2.5	2.5
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	<b>100.0</b>	<b>104.0</b>	<b>101.5</b>	<b>99.5</b>	<b>103.5</b>	<b>102.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-8  
**Issue Number:** 1  
**Date Issued:** 14/02/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4637  
**Date Sampled:** 05/02/2021  
**Dates Tested:** 05/02/2021 - 10/02/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** AS 1289.5.7.1 and 1289.2.1.1 laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G21-4637A	G21-4637B	G21-4637C	G21-4637D	G21-4637E	G21-4637F
Test Number	26	27	28	29	30	31
Date Tested	05/02/2021	05/02/2021	05/02/2021	05/02/2021	05/02/2021	05/02/2021
Time Tested	08:00	08:10	08:20	09:15	09:25	09:35
Test Request #/Location	LOT 1442	LOT 1441	LOT 1498	LOT 1499	LOT 1441	LOT 1443
Line / Offset	O/S NW CNR	O/S NW CNR	O/S SE CNR	O/S SE CNR	O/S NW CNR	O/S NE CNR
Offset	9m EAST, 5m STH	15m EAST, 8m STH	7m NTH, 8m WEST	9m NTH, 11m WEST	5m EAST, 15m STH	6m WEST, 12m STH
Layer / Reduced Level	1m BELOW FL	1.5m BELOW FL	2m BELOW FL	1m BELOW FL	FINISHED LEVEL	FINISHED LEVEL
Soil Description	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.10	2.10	2.10	2.09	2.06	2.07
Field Moisture Content %	15.6	16.6	15.4	15.9	15.7	16.1
Field Dry Density (FDD) t/m <sup>3</sup>	1.82	1.80	1.82	1.80	1.78	1.79
Peak Converted Wet Density t/m <sup>3</sup>	2.10	2.12	2.13	2.11	2.12	2.11
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Moisture Variation (Wv) %	2.0	2.0	2.0	2.5	2.0	2.5
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	<b>100.5</b>	<b>99.0</b>	<b>99.0</b>	<b>99.0</b>	<b>97.0</b>	<b>98.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report

**Report Number:** GL20/128-9  
**Issue Number:** 1  
**Date Issued:** 14/02/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4661  
**Date Sampled:** 10/02/2021  
**Dates Tested:** 10/02/2021 - 11/02/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** AS 1289.5.7.1 and 1289.2.1.1 laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

	G21-4661A	G21-4661B	G21-4661C	G21-4661D
Sample Number	32	33	34	35
Test Number	10/02/2021	10/02/2021	10/02/2021	10/02/2021
Date Tested	**	**	**	**
Time Tested	LOT 1464	LOT 1444	LOT 1445	LOT 1446
Test Request #/Location	O/S NE CNR	O/S NE CNR	O/S NE CNR	O/S NE CNR
Line / Offset	15m SOUTH 5m WEST	6m SOUTH 5m WEST	6m SOUTH 9m WEST	4m SOUTH 6m WEST
Offset	FINISHED LEVEL	1m BELOW FL	0.5m BELOW FL	FINISHED LEVEL
Layer / Reduced Level	Sandy Clay. Pale Brown	Sandy Clay. Pale brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown
Soil Description	150	150	150	150
Test Depth (mm)	19.0	19.0	19.0	19.0
Sieve used to determine oversize (mm)	0	0	0	0
Percentage of Wet Oversize (%)	2.07	2.05	2.03	2.02
Field Wet Density (FWD) t/m <sup>3</sup>	16.4	16.8	15.5	15.5
Field Moisture Content %	1.78	1.76	1.76	1.75
Field Dry Density (FDD) t/m <sup>3</sup>	2.00	2.00	2.04	2.03
Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	0.0	0.0	0.0	0.5
Moisture Variation (Wv) %	**	**	**	**
Adjusted Moisture Variation %	103.5	102.5	99.5	99.5
Hilf Density Ratio (%)	Standard	Standard	Standard	Standard
Compaction Method	**	**	**	**
Report Remarks				

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-10  
**Issue Number:** 1  
**Date Issued:** 18/02/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4672  
**Date Sampled:** 11/02/2021  
**Dates Tested:** 11/02/2021 - 17/02/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** AS 1289.5.7.1 and 1289.2.1.1 laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G21-4672A	G21-4672B	G21-4672C	G21-4672D	G21-4672E	G21-4672F
Test Number	36	37	38	39	40	41
Date Tested	11/02/2021	11/02/2021	11/02/2021	11/02/2021	11/02/2021	11/02/2021
Time Tested	**	**	**	**	**	**
Test Request #/Location	LOT 1448	LOT 1449	LOT 1449	LOT 1447	LOT 1504	LOT 1502
Line / Offset	O/S NW CNR	O/S NW CNR	O/S NW CNR	O/S NW CNR	O/S SE CNR	O/S SE CNR
Offset	13m EAST, 7m STH	8m EAST, 15m STH	11m EAST, 5m STH	7m EAST, 3m STH	6m WEST, 9m NTH	12m WEST, 6m NTH
Layer / Reduced Level	0.5m BELOW FL	1.5m BELOW FL	FINISHED LEVEL	1m BELOW FL	1m BELOW FL	1.5m BELOW FL
Soil Description	Sandy Gravelly Clay, Orange-Brown	Sandy Gravelly Clay, Orange-Brown	Sandy Gravelly Clay, Orange-Brown	Sandy Gravelly Clay, Orange-Brown	Sandy Gravelly Clay, Orange-Brown	Sandy Gravelly Clay, Orange-Brown
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.04	2.04	2.09	2.10	2.06	2.06
Field Moisture Content %	9.6	11.4	13.8	10.1	11.4	8.7
Field Dry Density (FDD) t/m <sup>3</sup>	1.86	1.84	1.84	1.91	1.85	1.89
Peak Converted Wet Density t/m <sup>3</sup>	2.08	2.09	2.12	2.11	2.08	2.11
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Moisture Variation (Wv) %	2.0	1.5	2.0	2.5	1.5	2.0
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	<b>98.0</b>	<b>98.0</b>	<b>98.5</b>	<b>99.5</b>	<b>99.5</b>	<b>97.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-11  
**Issue Number:** 1  
**Date Issued:** 22/02/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4699  
**Date Sampled:** 16/02/2021  
**Dates Tested:** 16/02/2021 - 18/02/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** AS 1289.5.7.1 and 1289.2.1.1 laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1						
Sample Number	G21-4699A	G21-4699B	G21-4699C	G21-4699D	G21-4699E	G21-4699F
Test Number	42	43	44	45	46	47
Date Tested	16/02/2021	16/02/2021	16/02/2021	16/02/2021	16/02/2021	16/02/2021
Time Tested	**	**	**	**	**	**
Test Request #/Location	LOT 1500	LOT 1439	LOT 1519	LOT 1466	LOT 1432	LOT 1431
Line / Offset	O/S NE CNR	O/S NW CNR	O/S SE CNR	O/S SW CNR	O/S NW CNR	O/S NW CNR
Offset	5m STH, 12m WEST	3m STH, 10m EAST	3m WEST, 4m NTH	7m EAST, 3m NTH	4m STH, 5m EAST	4m STH, 6m EAST
Layer / Reduced Level	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL
Soil Description	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	2.05	2.04	2.05	2.05	2.06
Field Moisture Content %	14.0	14.0	12.3	12.4	12.0	12.2
Field Dry Density (FDD) t/m <sup>3</sup>	1.80	1.80	1.81	1.82	1.83	1.83
Peak Converted Wet Density t/m <sup>3</sup>	2.08	2.07	2.09	2.07	2.10	2.07
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Moisture Variation (Wv) %	0.0	0.5	0.0	0.5	0.5	0.5
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	<b>98.5</b>	<b>98.5</b>	<b>97.5</b>	<b>99.0</b>	<b>97.5</b>	<b>99.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-12  
**Issue Number:** 1  
**Date Issued:** 26/03/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4883  
**Dates Tested:** 19/03/2021 - 22/03/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** AS 1289.5.7.1 and 1289.2.1.1 laboratory Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

	G21-4883A	G21-4883B	G21-4883C
Sample Number	48	49	50
Test Number	19/03/2021	19/03/2021	19/03/2021
Date Tested	13:00	13:05	13:10
Time Tested	LOT 1511	LOT 1509	LOT 1505
Test Request #/Location	O/S NE CNR	O/S NE CNR	O/S NE CNR
Line / Offset	6m WEST, 7m SOUTH	9m WEST, 6m SOUTH	8m WEST, 6m SOUTH
Offset	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL
Layer / Reduced Level	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown
Soil Description	150	150	150
Test Depth (mm)	19.0	19.0	19.0
Sieve used to determine oversize (mm)	**	**	**
Percentage of Wet Oversize (%)	2.02	2.02	2.01
Field Wet Density (FWD) t/m <sup>3</sup>	20.3	17.6	17.0
Field Moisture Content %	1.68	1.72	1.72
Field Dry Density (FDD) t/m <sup>3</sup>	1.98	1.98	1.98
Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	0.0	0.0	0.0
Moisture Variation (Wv) %	**	**	**
Adjusted Moisture Variation %	102.0	102.0	101.5
Hilf Density Ratio (%)	Standard	Standard	Standard
Compaction Method	**	**	**
Report Remarks			

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-13  
**Issue Number:** 1  
**Date Issued:** 05/04/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4884  
**Dates Tested:** 19/03/2021 - 25/03/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
Geotech Field Supervisor  
NATA Accredited Laboratory Number: 1169

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1						
Sample Number	G21-4884A	G21-4884B	G21-4884C	G21-4884D	G21-4884E	G21-4884F
Test Number	51	52	53	54	55	56
Date Tested	19/03/2021	19/03/2021	19/03/2021	19/03/2021	19/03/2021	19/03/2021
Time Tested	11:00	11:10	11:18	11:25	11:36	11:47
Test Request #/Location	LOT 1438	LOT 1439	LOT 1440	LOT 1441	LOT 1443	LOT 1445
Line / Offset	O/S SE CNR	O/S SE CNR	O/S SE CNR	O/S SE CNR	O/S SE CNR	O/S SE CNR
Offset	10m WEST, 3m NTH	12m WEST, 6m NTH	8m WEST, 5m NTH	7m WEST, 7m NTH	8m WEST, 9m NTH	5m WEST, 5m NTH
Layer / Reduced Level	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL
Soil Description	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.00	2.01	1.98	2.00	2.01	1.99
Field Moisture Content %	21.3	19.5	19.2	19.1	13.8	16.6
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.68	1.66	1.68	1.77	1.71
Peak Converted Wet Density t/m <sup>3</sup>	2.01	2.01	1.98	1.99	1.98	1.97
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Moisture Variation (Wv) %	-0.5	0.0	0.0	0.0	0.5	0.0
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	100.0	100.0	100.0	100.5	101.5	101.0
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-13  
**Issue Number:** 1  
**Date Issued:** 05/04/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4884  
**Dates Tested:** 19/03/2021 - 25/03/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
Geotech Field Supervisor  
NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G21-4884G	G21-4884H	G21-4884I	G21-4884J	G21-4884K	G21-4884L
Test Number	57	58	59	60	61	62
Date Tested	19/03/2021	19/03/2021	19/03/2021	19/03/2021	19/03/2021	19/03/2021
Time Tested	11:58	12:05	12:13	12:19	12:26	12:35
Test Request #/Location	LOT 1447	LOT 1498	LOT 1500	LOT 1502	LOT 1504	LOT 1506
Line / Offset	O/S SE CNR	O/S NW CNR	O/S NW CNR	O/S NW CNR	O/S NW CNR	O/S NW CNR
Offset	11m WEST, 8m NTH	5m EAST, 5m STH	7m EAST, 8m STH	4m EAST, 6m STH	6m EAST, 3m STH	10m EAST, 6m STH
Layer / Reduced Level	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL
Soil Description	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown
Test Depth (mm)	150	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.02	2.01	1.98	1.99	1.99	2.02
Field Moisture Content %	21.0	18.4	19.3	20.4	20.8	18.0
Field Dry Density (FDD) t/m <sup>3</sup>	1.67	1.70	1.66	1.65	1.65	1.71
Peak Converted Wet Density t/m <sup>3</sup>	2.03	2.01	1.98	2.00	2.00	2.00
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Moisture Variation (Wv) %	-1.0	-0.5	0.0	0.0	0.0	0.0
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	99.5	100.0	99.5	99.5	99.5	101.0
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL20/128-13  
**Issue Number:** 1  
**Date Issued:** 05/04/2021  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Contact:** Will, Simon  
**Project Number:** GL20/128  
**Project Name:** Gainsborough Greens Precinct 3.1 - Level 1 Earthworks  
**Project Location:** Gainsborough Drive, Pimpama  
**Work Request:** 4884  
**Dates Tested:** 19/03/2021 - 25/03/2021  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Remarks:** Testing carried out by Morrison Geotechnic's Darra Laboratory. NATA Accreditation No. 1169, Site No. 1162.  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G21-4884M	G21-4884N			
Test Number	63	64			
Date Tested	19/03/2021	19/03/2021			
Time Tested	12:42	12:49			
Test Request #/Location	LOT 1508	LOT 1510			
Line / Offset	O/S NW CNR	O/S NW CNR			
Offset	11m EAST, 6m STH	9m EAST, 5m STH			
Layer / Reduced Level	FINISHED LEVEL	FINISHED LEVEL			
Soil Description	Sandy Clay. Orange-Brown	Sandy Clay. Orange-Brown			
Test Depth (mm)	150	150			
Sieve used to determine oversize (mm)	19.0	19.0			
Percentage of Wet Oversize (%)	0	0			
Field Wet Density (FWD) t/m <sup>3</sup>	1.98	2.00			
Field Moisture Content %	20.2	20.3			
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.66			
Peak Converted Wet Density t/m <sup>3</sup>	2.01	2.00			
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**			
Moisture Variation (Wv) %	0.0	0.0			
Adjusted Moisture Variation %	**	**			
Hilf Density Ratio (%)	<b>98.5</b>	<b>100.0</b>			
Compaction Method	<b>Standard</b>	<b>Standard</b>			
Report Remarks	**	**			

### Moisture Variation Note:


Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# **Appendix C**

## **(Differential Settlement Excavation Plan)**



DIFFERENTIAL SETTLEMENT  
 EXCAVATION  
 Calcd from Post Strip  
 Cut Volume 7277 m<sup>3</sup>  
 Cut Area 7045 m<sup>2</sup>



Cut Fill Depths		Colour
Lower_value	Upper_value	
-99999	to -5 m	Dark Purple
-5	to -4 m	Purple
-4	to -3 m	Dark Red
-3	to -2 m	Red
-2	to -1.5 m	Dark Red
-1.5	to -1 m	Red
-1	to -.5 m	Dark Red
-.5	to -.25 m	Red
-.25	to -.1 m	Orange
-.1	to 0 m	Yellow
0.000	to .1 m	Light Green
.1	to .25 m	Green
.25	to .5 m	Light Green
.5	to 1 m	Green
1	to 1.5 m	Light Green
1.5	to 2 m	Green
2	to 3 m	Light Green
3	to 4 m	Green
4	to 5 m	Light Green
5	to 9999 m	Dark Green

**Appendix D**  
**(Level 1 Report GL18/067,**  
**Dated 20<sup>th</sup> August 2018)**

Gold Coast Office  
Job: GL18/067  
Ref: 18153  
Author: Ian Masman

20<sup>th</sup> August, 2018

Golding Contractors Pty Ltd  
Po Box 1643  
Milton Qld, 4064

**ATTENTION: MR JESSE SIEBRAND**  
Email: [jesse.siebrand@golding.com.au](mailto:jesse.siebrand@golding.com.au)

Dear Sir

**RE: LEVEL ONE COMPLIANCE REPORT FOR  
EARTHWORKS FILLING OPERATIONS  
GAINSBOROUGH GREENS – PRECINCT 3.1 PARK  
GAINSBOROUGH DRIVE, PIMPAMA**

## Table of Contents

<b>1.0</b>	<b>INTRODUCTION</b> .....	2
1.1	General .....	2
1.2	Previous Earthworks .....	2
1.3	The Project .....	2
<b>2.0</b>	<b>THE BRIEF</b> .....	3
2.1	Additional Requirements .....	4
<b>3.0</b>	<b>METHODOLOGY</b> .....	4
3.1	Stripped Surface Assessment .....	4
3.2	Filling Operations .....	5
<b>4.0</b>	<b>STATEMENT OF COMPLIANCE</b> .....	7
<b>5.0</b>	<b>EXCLUSIONS</b> .....	7
<b>6.0</b>	<b>LIMITATIONS</b> .....	7



## **1.0 INTRODUCTION**

### **1.1 General**

This report presents results of Level One earthworks inspections, field testing and associated Compaction Compliance testing carried out on earthworks fill placed and compacted to form residential allotments and embankments below subgrade at Gainsborough Greens, Precinct 3.1 Park, Gainsborough Drive, Pimpama (The Site).

The work was commissioned by Mr. Jesse Siebrand representing Golding Contractors (The Client) using Purchase Order 4500227370.

The earthworks were carried out by The Client.

Earthworks operations were carried out intermittently between 23<sup>rd</sup> May, and the 2<sup>nd</sup> August, 2018.

The fill earthworks carried out at The Site generally ranges between 0.5m and greater than 5m in thickness. Locally the fill exceeds 6m thickness. AS3798 (Guidelines on Earthworks for Commercial and Residential Developments) is applicable for fill up to 5m thick, refer to Section 2.2, "Filling Operations" for important information regarding fill areas that exceed 5m in depth.

### **1.2 Previous Earthworks**

The Site contained some minor previously placed fill which we classed as uncontrolled fill. This fill was removed to natural ground during the site stripping process prior to placing new fill.

### **1.3 The Project**

The proposed development at The Site includes a park, residential allotments, new pavements, and associated underground service networks.

Earthworks filling is required to form building platforms supporting the proposed residential development, road embankments to support future pavements. Earthworks at The Site included stripping vegetation, organics and topsoil; proof roll testing of the natural ground surface; and then filling The Site to the project design levels.

The Site is surrounded by existing undeveloped land to the North, newly developed land to the East, and Gainsborough Drive to the South and West.

Picture 1: Aerial View of the Site (Image Source: Nearmap.com, showing 1<sup>st</sup> August, 2018).



## 2.0 THE BRIEF

The Brief from the Client was limited to:

- Level One Inspections of the placement and compaction of fill materials between the existing ground level and the design earthworks level in accordance with AS3798 2007 – “Guidelines on Earthworks for Commercial and Residential Developments”;
- Relative Density Control Testing in accordance with AS1289 – Testing of Soils for Engineering Purposes and at frequencies required in AS3798 Table 8.1.
- City of Gold Coast Council Requirements.
- Notes on KN Group project drawings.

All other design requirements such as CBR and Quality of Materials, site classification, material assessments, foundation assessments and slope / global stability appraisals were not included in the Brief and are therefore excluded from this Report.

KN Group Earthworks Contour Plans AI-16-156-104E & AI-16-156-105E indicate the extents of fill to be constructed at The Site. The plans are considered to be a reasonable indication of the actual fill constructed during our involvement.

## 2.1 Additional Requirements

Morrison Geotechnic was not engaged to carry out additional works other than what was outlined in the Brief.

## 3.0 METHODOLOGY

Earthworks Inspections and Testing was carried out on the stripped and exposed ground surface and during the placement and compaction of fill materials forming road embankments.

Field and laboratory testing included walk over assessments of the existing ground conditions, proof roll testing of the stripped surface including the natural surface observation of filling and compaction activities and field density testing using a soil moisture density gauge and Hilf Density compactions.

### 3.1 Stripped Surface Assessment

The Site had been cleared of all debris, trees and topsoil. Visible organic matter, uncompacted or loose soil, unsuitable materials and any over wet areas were removed to expose the natural foundation.

The natural materials exposed after stripping and clearing the site which formed the fill foundation can be broadly summarized as:

- Natural – Sandy Clay (Cl) dark brown, moist.

The stripped surface was proof rolled by The Client in the presence of our Geotechnicians using a large pad foot roller carrying out multiple passes. Areas where movements were observed beneath the wheels of the plant were removed to a suitable base or tyned, air dried to approximate optimum moisture content and re-compacted. After the above treatments were carried out, the proof rolling process was repeated.

When no visible movement or vertical deflection was observed during proof roll testing, the stripped surface was assessed to be suitable as a foundation for the placement of fill.

Any ponds or dams were dewatered and all wet silts clays and other deleterious materials were removed to a suitable base.

Picture 2: View of the Stripped Surface Prior to the Placement of Fill



### 3.2 Filling Operations

Fill materials were sourced from cut areas at The Site and imported materials from various stages within the development.

Materials used as fill at The Site can be summarized as: -

- Onsite - Sandy Clay (Cl), dark brown, moist.

Placement and compaction of the fill materials was carried out using the following plant:

- Dump Trucks
- Pad Foot Roller
- Excavator
- Dozer

The fill was placed in layers appropriate for the above plant, moisture conditioned at the fill source and during placement and thoroughly mixed to achieve moisture contents suitable for compaction.

To the extent that was reasonably practicable, fill materials visibly containing excessive amounts of silts or deleterious materials such as sticks, oversize particles or construction debris were sorted to remove the contaminants prior to placement, or rejected for use. Some cobble sized particles may remain in the body of the fill, however are unlikely to be in sufficient quantities to adversely affect the performance of the new fill. Sloping areas requiring filling were benched and continually keyed into the slope prior to and during fill placement. Compaction of the fill was carried out using multiple passes of the above compaction plant.

Field density tests and laboratory compactions were carried out on the fill materials in accordance with Table 5.1 and 8.1 of AS3798 2007 (Guidelines on Earthworks for Commercial and Residential Developments) and tested to AS1289 test methods (Testing of Soils for Engineering Purposes). Testing achieved the required compaction specification of 95% Standard compaction.

The location of the field density tests are shown on the Site Plan contained in Appendix A. The results of the field density and laboratory compaction tests are contained in Appendix B. These test locations and levels were not obtained by survey and are therefore should only be considered as approximate.

### 3.3 Fill Thickness Greater than 5m.

Fill thicknesses of greater than 5m and locally up to 6m have been constructed at The Site. The foundation designer for residential structures must take into consideration ground surface settlements when designing slabs and footings. Long term settlements are likely to be gradual however, may accelerate if the fill becomes saturated.

Long term ground surface creep settlements for well compacted fill may range between 0.5% and 1.0% of the thickness of the fill. Differential settlement can occur in the fill and will be proportionate to the variation in fill thickness.

In ground services should utilise flexible couplings in the areas of fill that exceed a thickness of 5m. Flexible retaining walls should be adopted if required at locations where the fill exceeds 5m thick,

The thickness of fill should be considered when assessing the slope stability at this project.

Please refer to the Lot Disclosures Plans which can be requested from the developer for the actual constructed fill thickness and extremities on Individual Lots, particularly for Lots where in excess of 5m depth of fill has been placed, or Lots with varying depths of fill.

**Picture 3: Site Earthworks Filling Operations**





#### 4.0 STATEMENT OF COMPLIANCE

Our representatives observed the relevant earthworks operations during our engagement including the stripped surface, fill placement and compaction operations and carried out field density tests and laboratory compaction tests in accordance with The Brief.

The fill at The Site has been observed to be placed and compacted in a controlled manner and can be termed "Controlled" as defined in AS2870 (Residential Slabs and Footings).

#### 5.0 EXCLUSIONS

The compliance statement excludes any other subsequent earthworks after 2<sup>nd</sup> August, 2018. All trench backfill, landscaping fill and other fill placed without our knowledge is also excluded.

Assessments of batter stability, global stability, and material quality such as soaked CBR and site classifications are excluded from this commission. The stability of any fill batters in the long term must take account of the variable materials used for the construction of the fill platforms and all surface loads including traffic loads near the crest of all batters.

Our on-site attendance specifically excludes assessments of fill material quality and engineering properties that are outside the requirements of AS.3798 - 2007, including soil or fill reactivity and soaked CBR values. We note that the fill materials comprise clay soils, which may result in unfavorable site classifications for individual lots and low subgrade design strengths for pavements.

Footings and ground slabs for any structures constructed over natural soils or controlled fill should be designed to accommodate the characteristic ground surface movements and settlement potential. Assessments of these design parameters are beyond the scope of this Report.

Controlled fill (Level 1 Fill) provides an overview that the Earthwork Specification has been met. There are instances where significant long term settlements of controlled fill can occur. Large total and differential settlements can be expected where fill has been placed over soft and compressible soils and where the thickness of controlled fill varies significantly across a lot.

In some cases, fill materials with high silt content can deteriorate in wet weather conditions resulting in allowable bearing pressures less than 100 kPa.

#### 6.0 LIMITATIONS

This Report has been prepared by Morrison Geotechnic Pty Ltd (Morrison Geotechnic), and may include contributions from Morrison Geotechnic's officers and employees, sub-contractors, sub-consultants or agents (Contributors).

This Report is for the sole benefit and use of Golding Contractors Pty Ltd (Client), its designers, clients and relevant statutory authorities for the sole purpose of providing geotechnical advice and recommendations in respect of Gainsborough Greens – Precinct 3.1 Park, Gainsborough Drive, Pimpama Development (Project). The Report is only intended to address those issues expressly described in the Brief/ Work Instructions in this Report. This report should not be relied upon for assessing fill extents and thicknesses.

This Report should not be used or relied upon for any other purpose without Morrison Geotechnic's prior written consent. Morrison Geotechnic and the Contributors do not accept any responsibility or liability in any way whatsoever for the use or reliance of this Report by anyone other than the Client, its designers, its clients and relevant statutory authorities or by anyone else for any purpose other than that for which it has been prepared.

Except with Morrison Geotechnic's prior written consent, this Report may not be:

- (a) released to any other party, whether in whole or in part (other than to the Client's officers, employees, advisers, designers, clients and relevant statutory authorities);
- (b) Used or relied upon by any other party.

Morrison Geotechnic and the Contributors, do not accept any liability or responsibility whatsoever for, or in respect of, any use or reliance upon this Report by any other party. Morrison Geotechnic is not obliged to enter into discussions with any third party in respect of this Report.

The information (including technical information and information obtained through discussions) on which this report is based has been provided by the Client and third parties. Morrison Geotechnic and the Contributors:

- (a) have relied upon and presumed the accuracy of this information;
- (b) have not verified the accuracy or reliability of this information (other than as expressly stated in this Report);
- (c) have not made any independent investigations or enquiries in respect of those matters of which it has no actual knowledge at the time of giving this Report to the Client; and
- (d) Make no warranty or guarantee, expressed or implied, as to the accuracy or reliability of this information.

Morrison Geotechnic and the Contributors do not accept responsibility or liability for any incorrect assumptions related to this Report. For the avoidance of doubt, this Report:

- (a) is not an environmental, contamination or hazardous materials assessment; may be invalid, incomplete or inaccurate (including errors in the scope of work, investigation methodology, observations, opinions and advice) where the information provided to Morrison Geotechnic was invalid, incomplete or inaccurate;
- (b) Is limited to observations of those parts of the site described in Section 1.0.

No warranty or guarantee, whether express or implied, is made in respect of the geotechnical data, information, advice, opinions and recommendations present in this Report.

If further information becomes available, or additional assumptions need to be made, Morrison Geotechnic reserves its right to amend this Report.

If you have any queries regarding the above, please contact Mr. Ian Masman at our Gold Coast office.



**Ian Masman**

For and on behalf of

**MORRISON GEOTECHNIC PTY LIMITED**

**ATTACHMENTS:**


Appendix A – Site Plan Showing Test Locations

Appendix B – Test Reports

Appendix C – Photo Gallery

# **APPENDIX 'A'**

**(Site Plan showing Test Locations)**




Map Description : **Field Density Test Locations**  
 Client : **Golding Contractors Pty Ltd**  
 Project : **Gainsborough Greens - Precinct 3.1 Park**  
 Project No : **GL18/067**      20/08/2018      Page 1 of 2

ABN: 51 009 878 899  
 Unit 1/5 Brendan Drive Nerang 4211      Ph: 5596 1599  
 Email: [goldcoastlab@morrison.com.au](mailto:goldcoastlab@morrison.com.au)      Fax: 5627 2027

Engineers: D.Riley, J.Daly, S.Wynne, D.Dragun, B.Taylor  
 D.Vanderhor & B.Eismore  
 Geologists: L.Bexley & R.Howchin

**MORRISON**  
**GEOTECHNIC**



ABN: 51 009 878 899  
 Unit 1/5 Brendan Drive Nerang 4211    Ph: 5596 1599  
 Email: [goldcoastlab@morrisongeo.com.au](mailto:goldcoastlab@morrisongeo.com.au)    Fax: 5527 2027

Engineers: D.Riley, J.Daly, S.Wynne, D.Dragun, B.Taylor  
 D.Vanderhor & B.Eismore  
 Geologists: L.Bexley & R.Howchin

**MORRISON**  
**GEOTECHNIC**

# **APPENDIX 'B'**

**(Laboratory Test Results)**

## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b> Project Number : <b>GL18/067</b> Location : <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number: <b>GL18-067.1/1</b> Report Date : <b>5/06/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
--	---

Sample Number :	243619	243620	243621	
Test Number :	1	2	3	
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	
Date Sampled :	30/05/2018	30/05/2018	30/05/2018	
Date Tested :	30/05/2018	30/05/2018	30/05/2018	
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	
Material Source :	ONSITE	ONSITE	ONSITE	
Lot Number :				
Sample Location :	REFER TO SITE PLAN 5m BELOW FL	REFER TO SITE PLAN 4.6m BELOW FL	REFER TO SITE PLAN 4.5m BELOW FL	
Test Depth (mm) :	150	150	150	
Layer Depth (mm) :	-	-	-	
Maximum Size (mm) :	19	19	19	
Oversize Wet (%) :	-	-	-	
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	19.0	23.8	20.8	
Hilf MDR Number :	243619	243620	243621	
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	
Compactive Effort :	Standard	Standard	Standard	
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	
Moisture Ratio (%) :	98.5	99.5	99	
Field Wet Density (t/m <sup>3</sup> ) :	2.020	2.020	2.010	
Optimum Moisture Content (%) :	19.3	24.0	21.0	
Moisture Variation :	0.2	0.1	0.2	
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1,920	1,910	1,910	
Hilf Density Ratio (%) :	<b>105.0</b>	<b>105.5</b>	<b>105.5</b>	
Minimum Specification :	95	95	95	
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY


*Gary Taylor*

GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.2/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>8/06/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	243651	243652	243653	243654
Test Number :	4	5	6	7
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	31/05/2018	31/05/2018	31/05/2018	31/05/2018
Date Tested :	31/05/2018	31/05/2018	31/05/2018	31/05/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE	ONSITE
Lot Number :				
Sample Location :	PARK AREA REFER TO SITE PLAN 4m BELOW FL	PARK AREA REFER TO SITE PLAN 4m BELOW FL	PARK AREA REFER TO SITE PLAN 3.5m BELOW FL	PARK AREA REFER TO SITE PLAN 3.2m BELOW FL
Test Depth (mm) :	150	150	150	150
Layer Depth (mm) :	-	-	-	-
Maximum Size (mm) :	19	19	19	19
Oversize Wet (%) :	-	-	-	-
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	18.1	19.0	21.1	20.7
Hilf MDR Number :	243651	243652	243653	243654
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1
Compactive Effort :	Standard	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	101	98	99.5	99
Field Wet Density (t/m <sup>3</sup> ) :	1.960	1.980	1.980	1.980
Optimum Moisture Content (%) :	18.0	19.4	21.2	20.9
Moisture Variation :	0.0	0.4	0.1	0.2
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.950	1.930	1.940	1.940
Hilf Density Ratio (%) :	<b>100.5</b>	<b>102.0</b>	<b>102.0</b>	<b>101.5</b>
Minimum Specification :	95	95	95	95
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			

 <p style="text-align: center;">Accredited for compliance with ISO/IEC 17025 - Testing.</p>	<p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Gary Taylor</i></p> <p style="text-align: center;">GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR          NATA Accreditation Number          1169</p>
--	---



## Hilf Density Ratio Report


Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.3/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>22/06/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	244126	244127	244128	244129
Test Number :	8	9	10	11
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	15/06/2018	15/06/2018	15/06/2018	15/06/2018
Date Tested :	15/06/2018	15/06/2018	15/06/2018	15/06/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE	ONSITE
Lot Number :				
Sample Location :	REFER TO SITE PLAN 2.8m BELOW FL	REFER TO SITE PLAN 2.5m BELOW FL	REFER TO SITE PLAN 2m BELOW FL	REFER TO SITE PLAN 2m BELOW FL
Test Depth (mm) :	150	150	150	150
Layer Depth (mm) :	150	150	-	150
Maximum Size (mm) :	19	19	19	19
Oversize Wet (%) :	-	-	-	-
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	35.0	29.3	34.0	30.3
Hilf MDR Number :	244126	244127	244128	244129
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1
Compactive Effort :	Standard	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	102.5	101.5	103.5	103
Field Wet Density (t/m <sup>3</sup> ) :	1.800	1.810	1.790	1.790
Optimum Moisture Content (%) :	34.2	28.8	32.9	29.5
Moisture Variation :	-0.7	-0.4	-0.9	-0.6
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.860	1.850	1.870	1.890
Hilf Density Ratio (%) :	<b>97.0</b>	<b>98.0</b>	<b>95.5</b>	<b>95.0</b>
Minimum Specification :	95	95	95	95
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report


Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b> Project Number : <b>GL18/067</b> Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number: <b>GL18-067.4/1</b> Report Date : <b>22/06/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
---	--

Sample Number :	244210	244211	244212	244213
Test Number :	12	13	14	15
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	19/06/2018	19/06/2018	19/06/2018	19/06/2018
Date Tested :	19/06/2018	19/06/2018	19/06/2018	19/06/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE	ONSITE
Lot Number :				
Sample Location :	REFER TO SITE PLAN 1.5m BELOW FL	REFER TO SITE PLAN 1.7m BELOW FL	REFER TO SITE PLAN 3m BELOW FL	REFER TO SITE PLAN 2m BELOW FL
Test Depth (mm) :	150	150	150	150
Layer Depth (mm) :	150	-	-	-
Maximum Size (mm) :	19	19	19	19
Oversize Wet (%) :	-	-	-	-
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	34.3	34.6	12.1	33.4
Hilf MDR Number :	244210	244211	244212	244213
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1
Compactive Effort :	Standard	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	107.5	107	121	107.5
Field Wet Density (t/m <sup>3</sup> ) :	1.910	1.870	1.890	1.910
Optimum Moisture Content (%) :	31.9	32.3	10.0	31.1
Moisture Variation :	-2.1	-2.0	-2.3	-2.1
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.920	1.900	1.920	1.890
Hilf Density Ratio (%) :	<b>99.0</b>	<b>98.5</b>	<b>98.0</b>	<b>101.5</b>
Minimum Specification :	95	95	95	95
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report


Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.5/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>22/06/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	244214		
Test Number :	16		
Sampling Method :	AS1289.1.2.1 CL. 6.4		
Date Sampled :	19/06/2018		
Date Tested :	19/06/2018		
Material Type :	GENERAL FILL		
Material Source :	ONSITE		
Lot Number :			
Sample Location :	REFER TO SITE PLAN 1m BELOW FL		
Test Depth (mm) :	150		
Layer Depth (mm) :	-		
Maximum Size (mm) :	19		
Oversize Wet (%) :	-		
Oversize Dry (%) :			
Oversize Density (t/m <sup>3</sup> ) :			
Field Moisture Content (%) :	27.6		
Hilf MDR Number :	244214		
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1		
Compactive Effort :	Standard		
Field Density Method :	AS1289.5.8.1		
Moisture Method :	AS 1289.2.1.1		
Moisture Ratio (%) :	109.5		
Field Wet Density (t/m <sup>3</sup> ) :	1.890		
Optimum Moisture Content (%) :	25.2		
Moisture Variation :	-2.3		
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.930		
Hilf Density Ratio (%) :	<b>98.0</b>		
Minimum Specification :	95		
Moisture Specification :			
Site Selection :			
Soil Description :			
Remarks :	-		



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY




GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.6/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>22/06/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	244242	244243	
Test Number :	17	18	
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	
Date Sampled :	20/06/2018	20/06/2018	
Date Tested :	20/06/2018	20/06/2018	
Material Type :	GENERAL FILL	GENERAL FILL	
Material Source :	ONSITE	ONSITE	
Lot Number :			
Sample Location :	REFER TO SITE PLAN  FINISHED LEVEL	REFER TO SITE PLAN  FINISHED LEVEL	
Test Depth (mm) :	150	150	
Layer Depth (mm) :	150	150	
Maximum Size (mm) :	19	19	
Oversize Wet (%) :	-	-	
Oversize Dry (%) :			
Oversize Density (t/m <sup>3</sup> ) :			
Field Moisture Content (%) :	29.9	28.9	
Hilf MDR Number :	244242	244243	
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	
Compactive Effort :	Standard	Standard	
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	
Moisture Ratio (%) :	102.5	101	
Field Wet Density (t/m <sup>3</sup> ) :	1.930	1.930	
Optimum Moisture Content (%) :	29.1	28.6	
Moisture Variation :	-0.6	-0.1	
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.940	1.960	
Hilf Density Ratio (%) :	<b>99.5</b>	<b>99.0</b>	
Minimum Specification :	95	95	
Moisture Specification :			
Site Selection :			
Soil Description :			
Remarks :	-		

 <p style="text-align: center;">Accredited for compliance with ISO/IEC 17025 - Testing.</p>	<p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Gary Taylor</i></p> <p style="text-align: center;">GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR          NATA Accreditation Number          1169</p>
--	---

## Hilf Density Ratio Report


Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b> Project Number : <b>GL18/067</b> Location : <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number: <b>GL18-067.7/1</b> Report Date : <b>27/06/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
--	--

Sample Number :	244309	244310	244311	
Test Number :	19	20	21	
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	
Date Sampled :	21/06/2018	21/06/2018	21/06/2018	
Date Tested :	21/06/2018	21/06/2018	21/06/2018	
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	
Material Source :	ONSITE	ONSITE	ONSITE	
Lot Number :				
Sample Location :	REFER TO SITE PLAN 5m BELOW FL	REFER TO SITE PLAN 3.2m BELOW FL	REFER TO SITE PLAN 2m BELOW FL	
Test Depth (mm) :	150	150	150	
Layer Depth (mm) :	-	-	-	
Maximum Size (mm) :	19	19	19	
Oversize Wet (%) :	-	-	-	
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	25.4	22.3	31.1	
Hilf MDR Number :	244309	244310	244311	
Hilf MDR Method :	AS1289.5.7.1	AS1289.5.7.1	AS1289.5.7.1	
Compactive Effort :	Standard	Standard	Standard	
Field Density Method :	AS1289.5.8.1 & 5.7.1	AS1289.5.8.1 & 5.7.1	AS1289.5.8.1 & 5.7.1	
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	
Moisture Ratio (%) :	104	105	102	
Field Wet Density (t/m <sup>3</sup> ) :	1.930	1.940	1.920	
Optimum Moisture Content (%) :	24.4	21.2	30.4	
Moisture Variation :	-0.9	-1.0	-0.5	
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.880	2.000	1.950	
Hilf Density Ratio (%) :	<b>102.5</b>	<b>97.0</b>	<b>98.5</b>	
Minimum Specification :	95	95	95	
Moisture Specification :	-	-	-	
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report


Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b> Project Number : <b>GL18/067</b> Location : <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number : <b>GL18-067.8/1</b> Report Date : <b>11/07/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
--	---

Sample Number :	244448	244449	244450	244451
Test Number :	22	23	24	25
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	2/07/2018	2/07/2018	2/07/2018	2/07/2018
Date Tested :	2/07/2018	2/07/2018	2/07/2018	2/07/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE	ONSITE
Lot Number :				
Sample Location :	REFER TO SITE PLAN 4.7m BELOW FL	REFER TO SITE PLAN 4m BELOW FL	REFER TO SITE PLAN 3.1m BELOW FL	REFER TO SITE PLAN 2.5m BELOW FL
Test Depth (mm) :	150	150	150	150
Layer Depth (mm) :	-	-	-	-
Maximum Size (mm) :	19	19	19	19
Oversize Wet (%) :	-	-	-	-
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	31.7	31.5	28.6	31.3
Hilf MDR Number :	244448	244449	244450	244451
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1
Compactive Effort :	Standard	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	81.5	80	85	80
Field Wet Density (t/m <sup>3</sup> ) :	1.730	1.760	1.730	1.760
Optimum Moisture Content (%) :	38.9	39.4	33.6	39.0
Moisture Variation :	6.8	7.1	4.6	6.9
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.710	1.740	1.810	1.770
Hilf Density Ratio (%) :	<b>101.5</b>	<b>101.0</b>	<b>95.5</b>	<b>99.5</b>
Minimum Specification :	95	95	95	95
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report


Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b> Project Number : <b>GL18/067</b> Location : <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number : <b>GL18-067.9/1</b> Report Date : <b>12/07/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
--	---

Sample Number :	244598	244599	244600	
Test Number :	26	27	28	
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	
Date Sampled :	9/07/2018	9/07/2018	9/07/2018	
Date Tested :	9/07/2018	9/07/2018	9/07/2018	
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	
Material Source :	ONSITE	ONSITE	ONSITE	
Lot Number :	-	-	-	
Sample Location :	REFER TO SITE PLAN 4m BELOW FL	REFER TO SITE PLAN 2.6m BELOW FL	REFER TO SITE PLAN 2m BELOW FL	
Test Depth (mm) :	150	150	150	
Layer Depth (mm) :	200	-	-	
Maximum Size (mm) :	19	19	19	
Oversize Wet (%) :	-	-	-	
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	33.4	35.3	38.3	
Hilf MDR Number :	244598	244599	244600	
Hilf MDR Method :	AS1289.5.7.1	AS1289.5.7.1	AS1289.5.7.1	
Compactive Effort :	Standard	Standard	Standard	
Field Density Method :	AS1289.5.8.1 & 5.7.1	AS1289.5.8.1 & 5.7.1	AS1289.5.8.1 & 5.7.1	
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	
Moisture Ratio (%) :	103	102.5	102.5	
Field Wet Density (t/m <sup>3</sup> ) :	1.930	1.930	1.910	
Optimum Moisture Content (%) :	32.5	34.5	37.3	
Moisture Variation :	-0.8	-0.6	-0.8	
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.880	1.890	1.880	
Hilf Density Ratio (%) :	<b>102.5</b>	<b>102.0</b>	<b>102.0</b>	
Minimum Specification :	95	95	95	
Moisture Specification :	-	-	-	
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.10/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>13/07/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	244688	244689		
Test Number :	29	30		
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4		
Date Sampled :	11/07/2018	11/07/2018		
Date Tested :	11/07/2018	11/07/2018		
Material Type :	GENERAL FILL	GENERAL FILL		
Material Source :	ONSITE	ONSITE		
Lot Number :	-	-		
Sample Location :	REFER TO SITE PLAN 3.7m BELOW FL	REFER TO SITE PLAN 2.3m BELOW FL		
Test Depth (mm) :	150	150		
Layer Depth (mm) :	-	-		
Maximum Size (mm) :	19	19		
Oversize Wet (%) :	-	-		
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	17.9	24.6		
Hilf MDR Number :	244688	244689		
Hilf MDR Method :	AS1289.5.7.1	AS1289.5.7.1		
Compactive Effort :	Standard	Standard		
Field Density Method :	AS1289.5.8.1 & 5.7.1	AS1289.5.8.1 & 5.7.1		
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1		
Moisture Ratio (%) :	103	103.5		
Field Wet Density (t/m <sup>3</sup> ) :	1.970	1.960		
Optimum Moisture Content (%) :	17.4	23.8		
Moisture Variation :	-0.5	-0.7		
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.950	1.960		
Hilf Density Ratio (%) :	<b>101.0</b>	<b>100.0</b>		
Minimum Specification :	95	95		
Moisture Specification :	-	-		
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



IAN MASMAN - MANAGER  
NATA Accreditation Number  
1169





## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.11/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>24/07/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	244857	244858	244859	244860
Test Number :	34	35	36	37
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	19/07/2018	19/07/2018	19/07/2018	19/07/2018
Date Tested :	19/07/2018	19/07/2018	19/07/2018	19/07/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE	ONSITE
Lot Number :	1469	1468	1467	1467
Sample Location :	LOT 1469 REFER TO SITE PLAN 0.8m BELOW FL	LOT 1468 REFER TO SITE PLAN 1m BELOW FL	LOT 1467 REFER TO SITE PLAN 1m BELOW FL	LOT 1467 REFER TO SITE PLAN 0.5m BELOW FL
Test Depth (mm) :	150	150	150	150
Layer Depth (mm) :	-	-	-	-
Maximum Size (mm) :	19	19	19	19
Oversize Wet (%) :	7	7	7	8
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :	2.502	2.498	2.480	2.485
Field Moisture Content (%) :	18.6	18.7	18.8	18.8
Hilf MDR Number :	244857	244858	244859	244860
Hilf MDR Method :	AS1289.5.7.1	AS1289.5.7.1	AS1289.5.7.1	AS1289.5.7.1
Compactive Effort :	Standard	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	91.5	95.5	97.5	92
Field Wet Density (t/m <sup>3</sup> ) :	2.040	2.050	2.040	2.070
Optimum Moisture Content (%) :	20.3	19.6	19.3	20.4
Moisture Variation :	1.6	0.8	0.5	1.6
Peak Converted Wet Density (t/m <sup>3</sup> ) :	2.09*	2.09*	2.09*	2.1*
Hilf Density Ratio (%) :	<b>97.5</b>	<b>98.0</b>	<b>97.5</b>	<b>99.0</b>
Minimum Specification :	95	95	95	95
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			

\* - denotes adjusted for oversize



 <p style="text-align: center;">Accredited for compliance with ISO/IEC 17025 - Testing.</p>	<p>APPROVED SIGNATORY</p>  <p>GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR        NATA Accreditation Number        1169</p>
--	---

## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.12/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>24/07/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	244861	244862		
Test Number :	38	39		
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4		
Date Sampled :	19/07/2018	19/07/2018		
Date Tested :	19/07/2018	19/07/2018		
Material Type :	GENERAL FILL	GENERAL FILL		
Material Source :	ONSITE	ONSITE		
Lot Number :	1466	1465		
Sample Location :	LOT 1466 REFER TO SITE PLAN FINISHED LEVEL	LOT 1465 REFER TO SITE PLAN FINISHED LEVEL		
Test Depth (mm) :	150	150		
Layer Depth (mm) :	-	-		
Maximum Size (mm) :	19	19		
Oversize Wet (%) :	6	7		
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :	2.491	2.494		
Field Moisture Content (%) :	18.9	10.6		
Hilf MDR Number :	244861	244862		
Hilf MDR Method :	AS1289.5.7.1	AS1289.5.7.1		
Compactive Effort :	Standard	Standard		
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1		
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1		
Moisture Ratio (%) :	96	86		
Field Wet Density (t/m <sup>3</sup> ) :	2.050	2.050		
Optimum Moisture Content (%) :	19.6	12.3		
Moisture Variation :	0.7	1.8		
Peak Converted Wet Density (t/m <sup>3</sup> ) :	2.08*	2.08*		
Hilf Density Ratio (%) :	<b>98.5</b>	<b>99.0</b>		
Minimum Specification :	95	95		
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			

\* - denotes adjusted for oversize

 <p style="text-align: center;">Accredited for compliance with ISO/IEC 17025 - Testing.</p>	<p>APPROVED SIGNATORY</p>  <p>GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR        NATA Accreditation Number        1169</p>
--	---

## Hilf Density Ratio Report


Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b> Project Number : <b>GL18/067</b> Location : <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number: <b>GL18-067.13/1</b> Report Date : <b>24/07/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
--	---

Sample Number :	244781	244782	244783
Test Number :	31	32	33
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	17/07/2018	17/07/2018	17/07/2018
Date Tested :	17/07/2018	17/07/2018	17/07/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE
Lot Number :	1465	1465	1466
Sample Location :	LOT 1465 REFER TO SITE PLAN 2.1m BELOW FL	LOT 1465 REFER TO SITE PLAN 0.8m BELOW FL	LOT 1466 REFER TO SITE PLAN 0.6m BELOW FL
Test Depth (mm) :	150	150	150
Layer Depth (mm) :	-	-	-
Maximum Size (mm) :	19	19	19
Oversize Wet (%) :	-	-	-
Oversize Dry (%) :			
Oversize Density (t/m <sup>3</sup> ) :			
Field Moisture Content (%) :	17.5	17.8	17.6
Hilf MDR Number :	244781	244782	244783
Hilf MDR Method :	AS1289.5.7.1	AS1289.5.7.1	AS1289.5.7.1
Compactive Effort :	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	100	100	100
Field Wet Density (t/m <sup>3</sup> ) :	2.090	2.090	2.060
Optimum Moisture Content (%) :	17.5	17.8	17.6
Moisture Variation :	0.0	0.0	0.0
Peak Converted Wet Density (t/m <sup>3</sup> ) :	2.080	2.080	2.070
Hilf Density Ratio (%) :	<b>100.5</b>	<b>100.5</b>	<b>100.0</b>
Minimum Specification :	95	95	95
Moisture Specification :			
Site Selection :			
Soil Description :			
Remarks :	-		



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b> Project Number : <b>GL18/067</b> Location : <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number: <b>GL18-067.14/1</b> Report Date : <b>8/08/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
--	--

Sample Number :	245144	245145	245146	245147
Test Number :	40	41	42	43
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	2/08/2018	2/08/2018	2/08/2018	2/08/2018
Date Tested :	2/08/2018	2/08/2018	2/08/2018	2/08/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE	ONSITE
Lot Number :	1465	1466	1467	1468
Sample Location :	LOT 1465 REFER TO SITE PLAN FINISHED LEVEL	LOT 1466 REFER TO SITE PLAN FINISHED LEVEL	LOT 1467 REFER TO SITE PLAN FINISHED LEVEL	LOT 1468 REFER TO SITE PLAN FINISHED LEVEL
Test Depth (mm) :	150	150	150	150
Layer Depth (mm) :	-	-	-	-
Maximum Size (mm) :	19	19	19	19
Oversize Wet (%) :	-	-	-	-
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	26.1	17.3	15.9	16.7
Hilf MDR Number :	245144	245145	245146	245147
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1
Compactive Effort :	Standard	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	103	94.5	99	104
Field Wet Density (t/m <sup>3</sup> ) :	1.930	2.060	2.000	2.030
Optimum Moisture Content (%) :	25.3	18.3	16.0	16.1
Moisture Variation :	-0.6	0.9	0.1	-0.5
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.970	1.990	2.010	2.060
Hilf Density Ratio (%) :	<b>98.0</b>	<b>103.5</b>	<b>99.5</b>	<b>98.5</b>
Minimum Specification :	95	95	95	95
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY





GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b>	Report Number: <b>GL18-067.15/1</b>
Address : <b>Po Box 65, Arundel BC, QLD, 4214</b>	Report Date : <b>8/08/2018</b>
Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 PARK</b>	Order Number :
Project Number : <b>GL18/067</b>	Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b>
Location: <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	<b>Page 1 of 1</b>

Sample Number :	245148			
Test Number :	44			
Sampling Method :	AS1289.1.2.1 CL. 6.4			
Date Sampled :	2/08/2018			
Date Tested :	2/08/2018			
Material Type :	GENERAL FILL			
Material Source :	ONSITE			
Lot Number :	1469			
Sample Location :	LOT 1469 REFER TO SITE PLAN FINISHED LEVEL			
Test Depth (mm) :	150			
Layer Depth (mm) :	-			
Maximum Size (mm) :	19			
Oversize Wet (%) :	-			
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	21.0			
Hilf MDR Number :	245148			
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1			
Compactive Effort :	Standard			
Field Density Method :	AS1289.5.8.1			
Moisture Method :	AS 1289.2.1.1			
Moisture Ratio (%) :	103			
Field Wet Density (t/m <sup>3</sup> ) :	2.010			
Optimum Moisture Content (%) :	20.4			
Moisture Variation :	-0.5			
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.990			
Hilf Density Ratio (%) :	<b>101.0</b>			
Minimum Specification :	95			
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			

 <p style="text-align: center;">Accredited for compliance with ISO/IEC 17025 - Testing.</p>	<p>APPROVED SIGNATORY</p>  <p>GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR        NATA Accreditation Number        1169</p>
--	---

# **APPENDIX 'C'**

**(Photo Gallery)**



IMG\_3388



IMG\_3389



IMG\_3390



IMG\_3391



IMG\_3397



IMG\_3398



IMG\_3408




IMG\_3410



IMG\_3411



IMG\_3412



IMG\_3413



IMG\_3414



IMG\_3416



IMG\_3417



IMG\_3418



IMG\_3419



IMG\_3423



IMG\_3424



IMG\_3425



IMG\_3426



IMG\_3427



IMG\_3428



IMG\_3462



IMG\_3463




IMG\_3464



IMG\_3469



IMG\_3470




IMG\_3471



IMG\_3472



IMG\_3473



IMG\_3474



IMG\_3476



IMG\_3477



IMG\_3478



IMG\_3479



IMG\_3480



IMG\_3481



IMG\_3482



IMG\_3483



IMG\_3484



IMG\_3485



IMG\_3486



IMG\_3487



IMG\_3488



IMG\_3489



IMG\_3491



IMG\_3492



IMG\_3493



IMG\_3494



IMG\_3495



IMG\_3496



IMG\_3497




IMG\_3498




IMG\_3499



IMG\_3500



IMG\_3503



IMG\_3504



IMG\_3505



IMG\_3507



IMG\_3509



IMG\_3512



IMG\_3513



IMG\_3514



IMG\_3515



IMG\_3549



IMG\_3552



IMG\_3553



IMG\_3554



IMG\_3555



IMG\_3556





IMG\_3557



IMG\_3558




IMG\_3560



IMG\_3561




IMG\_3562



IMG\_3563



IMG\_3564



IMG\_3565



IMG\_3566



IMG\_3567



IMG\_3568



IMG\_3569



IMG\_3570



IMG\_3571



IMG\_3572




IMG\_3573



IMG\_3574



IMG\_3575



IMG\_3576



IMG\_3577



IMG\_3578



IMG\_3579



IMG\_3580



IMG\_3581



IMG\_3582



IMG\_3584



IMG\_3585



IMG\_3586




IMG\_3587




IMG\_3588



IMG\_3589



IMG\_3590



IMG\_3591



IMG\_3593



IMG\_3594

**Appendix E**  
**(Level 1 Report GL18/128,**  
**Dated 21<sup>st</sup> June, 2019)**

Gold Coast Office  
Job: GL18/128  
Ref: 19117  
Author: Ian Masman

21<sup>st</sup> June, 2019

Golding Contractors Pty Ltd  
Po Box 1643  
Milton Qld, 4064

**ATTENTION: MR SIMON ELLIOT**  
Email: [simon.elliott@golding.com.au](mailto:simon.elliott@golding.com.au)

Dear Sir

**RE: LEVEL ONE COMPLIANCE REPORT FOR  
EARTHWORKS FILLING OPERATIONS  
LOTS 1401 TO 1441  
GAINSBOROUGH GREENS – STAGE 3.1 EARLYWORKS  
GAINSBOROUGH DRIVE, PIMPAMA**

## Table of Contents

<b>1.0 INTRODUCTION</b> .....	2
1.1 General.....	2
1.2 Previous Earthworks .....	2
1.3 The Project.....	2
<b>2.0 THE BRIEF</b> .....	4
2.1 Additional Requirements.....	4
<b>3.0 METHODOLOGY</b> .....	4
3.1 Stripped Surface Assessment.....	4
3.2 Filling Operations .....	5
<b>4.0 STATEMENT OF COMPLIANCE</b> .....	6
<b>5.0 EXCLUSIONS</b> .....	6
<b>6.0 LIMITATIONS</b> .....	7

## **1.0 INTRODUCTION**

### **1.1 General**

This report presents results of Level One earthworks inspections, field testing and associated Compaction Compliance testing carried out on earthworks fill placed and compacted to form residential allotments 1401 to 1441 at Gainsborough Greens, Stage 3.1 Early works, Gainsborough Drive, Pimpama (The Site).

The work was commissioned by Mr. Simon Elliot representing Golding Contractors (The Client).

The earthworks were carried out by The Client.

Earthworks operations were carried out intermittently between 3<sup>rd</sup> September 2018 and 27<sup>th</sup> November, 2018.

### **1.2 Previous Earthworks**

As far as can be determined these were no previous earthworks carried out at the site.


### **1.3 The Project**

The proposed development at The Site includes, residential allotments.

Earthworks filling is required to form building platforms supporting the proposed residential development. Earthworks at The Site included stripping vegetation, organics and topsoil; proof roll testing of the natural ground surface; and then filling The Site to the project design levels.

The Site is surrounded by existing undeveloped land to the North and East, newly developed land to the West, and Gainsborough Drive to the South.

Pictures 1 & 2: Site plans showing fill areas.



## **2.0 THE BRIEF**

The Brief from the Client was limited to:

- Level One Inspections of the placement and compaction of fill materials between the existing ground level and the design earthworks level in accordance with AS3798 2007 – “Guidelines on Earthworks for Commercial and Residential Developments”;
- Relative Density Control Testing in accordance with AS1289 – Testing of Soils for Engineering Purposes and at frequencies required in AS3798 Table 8.1.
- City of Gold Coast Council Requirements.
- Notes on KN Group project drawings.

All other design requirements such as CBR and Quality of Materials, site classification, material assessments, foundation assessments and slope / global stability appraisals were not included in the Brief and are therefore excluded from this Report.

KN Group Earthworks Contour Plans 16-156-098 – 16-156-10B indicate the extents of fill to be constructed at The Site. The plans are considered to be a reasonable indication of the actual fill constructed during our involvement.

### **2.1 Additional Requirements**

Morrison Geotechnic was not engaged to carry out additional works other than what was outlined in the Brief.

## **3.0 METHODOLOGY**

Earthworks Inspections and Testing was carried out on the stripped and exposed ground surface and during the placement and compaction of fill materials forming road embankments.

Field and laboratory testing included walk over assessments of the existing ground conditions, proof roll testing of the stripped surface including the natural surface observation of filling and compaction activities and field density testing using a soil moisture density gauge and Hilf Density compactions.

### **3.1 Stripped Surface Assessment**

The Site had been cleared of all debris, trees and topsoil. Visible organic matter, uncompacted or loose soil, unsuitable materials and any over wet areas were removed to expose the natural foundation.

The natural materials exposed after stripping and clearing the site which formed the fill foundation can be broadly summarized as:

- Natural – Sandy Clay (CI) dark brown, moist.

The stripped surface was proof rolled by The Client in the presence of our Geotechnicians using a large pad foot roller carrying out multiple passes. Areas where movements were observed beneath the wheels of the plant were removed to a suitable base or tyned, air dried to approximate optimum moisture content and re-compacted. After the above treatments were carried out, the proof rolling process was repeated.

When no visible movement or vertical deflection was observed during proof roll testing, the stripped surface was assessed to be suitable as a foundation for the placement of fill.

Any ponds or dams were dewatered and all wet silts clays and other deleterious materials were removed to a suitable base.

Picture 2: View of the Stripped Surface Prior to the Placement of Fill



### 3.2 Filling Operations

Fill materials were sourced from cut areas at The Site and imported materials from various stages within the development.

Materials used as fill at The Site can be summarized as: -

- Onsite - Sandy Clay (Cl), dark brown, moist.

Placement and compaction of the fill materials was carried out using the following plant:

- Dump Trucks
- Pad Foot Roller
- Excavator
- Dozer

The fill was placed in layers appropriate for the above plant, moisture conditioned at the fill source and during placement and thoroughly mixed to achieve moisture contents suitable for compaction.

To the extent that was reasonably practicable, fill materials visibly containing excessive amounts of silts or deleterious materials such as sticks, oversize particles or construction debris were sorted to remove the contaminants prior to placement, or rejected for use. Some cobble sized particles may remain in the body of the fill, however are unlikely to be in sufficient quantities to adversely affect the performance of the new fill. Sloping areas requiring filling were benched and continually keyed into the slope prior to and during fill placement. Compaction of the fill was carried out using multiple passes of the above compaction plant.

Field density tests and laboratory compactions were carried out on the fill materials in accordance with Table 5.1 and 8.1 of AS3798 2007 (Guidelines on Earthworks for Commercial and Residential

Developments) and tested to AS1289 test methods (Testing of Soils for Engineering Purposes). Testing achieved the required compaction specification of 95% Standard compaction.

The location of the field density tests are shown on the Site Plan contained in Appendix A. The results of the field density and laboratory compaction tests are contained in Appendix B. These test locations and levels were not obtained by survey and are therefore should only be considered as approximate.

**Picture 3: Site Earthworks Filling Operations**



#### **4.0 STATEMENT OF COMPLIANCE**

Our representatives observed the relevant earthworks operations during our engagement including the stripped surface, fill placement and compaction operations and carried out field density tests and laboratory compaction tests in accordance with The Brief.

The fill at The Site has been observed to be placed and compacted in a controlled manner and can be termed "Controlled" as defined in AS2870 (Residential Slabs and Footings).

#### **5.0 EXCLUSIONS**

The compliance statement excludes any other subsequent earthworks after 27<sup>th</sup> November, 2018. All trench backfill, landscaping fill and other fill placed without our knowledge is also excluded.

Assessments of batter stability, global stability, and material quality such as soaked CBR and site classifications are excluded from this commission. The stability of any fill batters in the long term must take account of the variable materials used for the construction of the fill platforms and all surface loads including traffic loads near the crest of all batters.



Our on-site attendance specifically excludes assessments of fill material quality and engineering properties that are outside the requirements of AS.3798 - 2007, including soil or fill reactivity and soaked CBR values. We note that the fill materials comprise clay soils, which may result in unfavorable site classifications for individual lots and low subgrade design strengths for pavements.

Footings and ground slabs for any structures constructed over natural soils or controlled fill should be designed to accommodate the characteristic ground surface movements and settlement potential. Assessments of these design parameters are beyond the scope of this Report.

Controlled fill (Level 1 Fill) provides an overview that the Earthwork Specification has been met. There are instances where significant long term settlements of controlled fill can occur. Large total and differential settlements can be expected where fill has been placed over soft and compressible soils and where the thickness of controlled fill varies significantly across a lot.

In some cases, fill materials with high silt content can deteriorate in wet weather conditions resulting in allowable bearing pressures less than 100 kPa.

## **6.0 LIMITATIONS**

This Report has been prepared by Morrison Geotechnic Pty Ltd (Morrison Geotechnic), and may include contributions from Morrison Geotechnic's officers and employees, sub-contractors, sub-consultants or agents (Contributors).

This Report is for the sole benefit and use of Golding Contractors Pty Ltd (Client), its designers, clients and relevant statutory authorities for the sole purpose of providing geotechnical advice and recommendations in respect of allotments 1401 to 1441, Gainsborough Greens – Precinct 3 Stage 3.1, Gainsborough Drive, Pimpama Development (Project). The Report is only intended to address those issues expressly described in the Brief/ Work Instructions in this Report. This report should not be relied upon for assessing fill extents and thicknesses.

This Report should not be used or relied upon for any other purpose without Morrison Geotechnic's prior written consent. Morrison Geotechnic and the Contributors do not accept any responsibility or liability in any way whatsoever for the use or reliance of this Report by anyone other than the Client, its designers, its clients and relevant statutory authorities or by anyone else for any purpose other than that for which it has been prepared.

Except with Morrison Geotechnic's prior written consent, this Report may not be:

- (a) released to any other party, whether in whole or in part (other than to the Client's officers, employees, advisers, designers, clients and relevant statutory authorities);
- (b) Used or relied upon by any other party.

Morrison Geotechnic and the Contributors, do not accept any liability or responsibility whatsoever for, or in respect of, any use or reliance upon this Report by any other party. Morrison Geotechnic is not obliged to enter into discussions with any third party in respect of this Report.

The information (including technical information and information obtained through discussions) on which this report is based has been provided by the Client and third parties. Morrison Geotechnic and the Contributors:

- (a) have relied upon and presumed the accuracy of this information;
- (b) have not verified the accuracy or reliability of this information (other than as expressly stated in this Report);
- (c) have not made any independent investigations or enquiries in respect of those matters of which it has no actual knowledge at the time of giving this Report to the Client; and
- (d) Make no warranty or guarantee, expressed or implied, as to the accuracy or reliability of this information.

Morrison Geotechnic and the Contributors do not accept responsibility or liability for any incorrect assumptions related to this Report. For the avoidance of doubt, this Report:

- (a) is not an environmental, contamination or hazardous materials assessment; may be invalid, incomplete or inaccurate (including errors in the scope of work, investigation methodology, observations, opinions and advice) where the information provided to Morrison Geotechnic was invalid, incomplete or inaccurate;
- (b) Is limited to observations of those parts of the site described in Section 1.0.

No warranty or guarantee, whether express or implied, is made in respect of the geotechnical data, information, advice, opinions and recommendations present in this Report.

If further information becomes available, or additional assumptions need to be made, Morrison Geotechnic reserves its right to amend this Report.

If you have any queries regarding the above, please contact Mr. Ian Masman at our Gold Coast office.



**Ian Masman**

For and on behalf of



**MORRISON GEOTECHNIC PTY LIMITED**

**ATTACHMENTS:**

Appendix A – Site Plan

Appendix B – Test Reports

# Appendix A (Site Plan)



REVISIONS

No	Description	Date	By
A	FOR APPROVAL	MAY 17	NJS
B	STAGE BOUNDARY UPDATED	28.06.17	NJS



Client  
**GAINSBOROUGH GREENS  
PRECINCT 3  
STAGE 3.1**

Project  
**KN GROUP PTY LTD  
CONSULTING ENGINEERS**  
LEVEL 2 - 71 GREY STREET  
SOUTH BRISBANE  
QUEENSLAND 4101  
PHONE 07 3017 1900  
FAX 07 3017 1911  
EMAIL kn@knpl.com.au  
ABN 35 112 053 611

Approved Director - 31.7.17

Drawing Title  
**EARTHWORKS  
CONTOUR PLAN  
SHEET 1**

Drawn	Designed	Checked	Date
NJS	CH	GBG	MAY '17

Scale  
1:500

Sheet	Revision
09 of 70	


Drawing No	Revision
A1 16-156-09	B

C:\Users\Nish\AppData\Local\Temp\16-156-11-EW.dwg Plotter by: CH on 31/07/2017 2:38:11 PM

REFER KN DWG 16-156-10

SCALE 10 5 0 10 20 30 40 50m  
1:500 (A1 UNREDUCED)

REFER KN DWG 16-156-09



CONTOUR PLAN  
SCALE 1:500

**LEGEND**

- STAGE BOUNDARY
- PROPOSED ROAD CENTRELINE
- KERB & CHANNEL - TYPE J
- KERB & CHANNEL - TYPE F
- KERB & CHANNEL - TYPE D
- DESIGN SURFACE CONTOURS
- EXISTING SURFACE CONTOURS
- BATTER LINE
- CONCRETE SLEEPER RETAINING WALL
- ROCK BOULDER RETAINING WALL
- SANDSTONE RETAINING WALL
- BLOCK RETAINING WALL
- EXTENT OF CUT
- EXTENT OF FILL
- EXISTING DENSE VEGETATION AREA

SCALE 1:500 (A1 UNREDUCED)

NORTH

KEY PLAN

REVISIONS

No	Description	Date	By
A	FOR APPROVAL	MAY '17	NJS
B	DRIVEWAY NAME UPDATED	28.06.17	NJS

BURCHILLS  
LANDPARTNERS  
VEE  
DesignFlow

Client

Project

GAINSBOROUGH GREENS  
PRECINCT 3  
STAGE 3.1

KN GROUP PTY LTD  
CONSULTING ENGINEERS

LEVEL 2 - 71 GREY STREET  
SOUTH BRISBANE  
QUEENSLAND 4101  
PHONE 07 3017 1900  
FAX 07 3017 1911  
EMAIL kn@knpl.com.au  
ABN 35 112 053 611

Approved 21.7.17

Drawn by

**EARTHWORKS  
CONTOUR PLAN  
SHEET 2**

Drawn	Designed	Checked	Date
NJS	CH	GBG	MAY '17

Scale 1:500 Sheet 10 of 70

Sheet	Revision
A1	B

Drawing No 16-156-10

C:\Users\ch.vajapahar\Local\Temp\Acpublish...\_277616-16-156-09-11-Ew.dwg Plotted by: Ch on 31/07/2017 2:30:03 PM


# Appendix B

## (Laboratory Test Reports)

## Hilf Density Ratio Report

<b>Client :</b> GOLDING CONTRACTORS <b>Address :</b> Po Box 65, Arundel BC, QLD, 4214 <b>Project Name :</b> GAINSBOROUGH GREENS - STAGE 3.1 EARLY WORKS <b>Project Number :</b> GL18/128 <b>Location:</b> GAINSBOROUGH DRIVE , PIMPAMA	<b>Report Number:</b> GL18-128.1/1 <b>Report Date :</b> 10/09/2018 <b>Order Number :</b> <b>Test Method :</b> AS1289.5.8.1 & 5.7.1 <p style="text-align: right;"><b>Page 1 of 1</b></p>
--	---

Sample Number :	245765	245766		
Test Number :	1	2		
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4		
Date Sampled :	3/09/2018	3/09/2018		
Date Tested :	3/09/2018	3/09/2018		
Material Type :	GENERAL FILL	GENERAL FILL		
Material Source :	ONSITE	ONSITE		
Lot Number :	1413	1414		
Sample Location :	LOT 1413 REFER TO SITE PLAN 0.5m BELOW FL	LOT 1414 REFER TO SITE PLAN 0.5m BELOW FL		
Test Depth (mm) :	150	150		
Layer Depth (mm) :	-	-		
Maximum Size (mm) :	19	19		
Oversize Wet (%) :	-	-		
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :				
Field Moisture Content (%) :	18.6	18.1		
Hilf MDR Number :	245765	245766		
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1		
Compactive Effort :	Standard	Standard		
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1		
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1		
Moisture Ratio (%) :	101	101		
Field Wet Density (t/m <sup>3</sup> ) :	2.010	2.000		
Optimum Moisture Content (%) :	18.4	18.0		
Moisture Variation :	-0.1	0.0		
Peak Converted Wet Density (t/m <sup>3</sup> ) :	2.030	2.020		
Hilf Density Ratio (%) :	<b>99.0</b>	<b>99.0</b>		
Minimum Specification :	95	95		
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			

 <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b></p>	<p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>G Taylor</i></p> <p style="text-align: center;">GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR        NATA Accreditation Number        1169</p>
---	--

DO NOT SCALE THIS DRAWING  
IF IN DOUBT - ASK!

KEY PLAN

STAGE 3.1


REVISIONS	
No	Description
1	FOR APPROVAL
2	FOR APPROVAL
3	FOR APPROVAL
4	FOR APPROVAL
5	FOR APPROVAL
6	FOR APPROVAL
7	FOR APPROVAL
8	FOR APPROVAL
9	FOR APPROVAL
10	FOR APPROVAL
11	FOR APPROVAL
12	FOR APPROVAL
13	FOR APPROVAL
14	FOR APPROVAL
15	FOR APPROVAL
16	FOR APPROVAL
17	FOR APPROVAL
18	FOR APPROVAL
19	FOR APPROVAL
20	FOR APPROVAL
21	FOR APPROVAL
22	FOR APPROVAL
23	FOR APPROVAL
24	FOR APPROVAL
25	FOR APPROVAL
26	FOR APPROVAL
27	FOR APPROVAL
28	FOR APPROVAL
29	FOR APPROVAL
30	FOR APPROVAL
31	FOR APPROVAL
32	FOR APPROVAL
33	FOR APPROVAL
34	FOR APPROVAL
35	FOR APPROVAL
36	FOR APPROVAL
37	FOR APPROVAL
38	FOR APPROVAL
39	FOR APPROVAL
40	FOR APPROVAL
41	FOR APPROVAL
42	FOR APPROVAL
43	FOR APPROVAL
44	FOR APPROVAL
45	FOR APPROVAL
46	FOR APPROVAL
47	FOR APPROVAL
48	FOR APPROVAL
49	FOR APPROVAL
50	FOR APPROVAL
51	FOR APPROVAL
52	FOR APPROVAL
53	FOR APPROVAL
54	FOR APPROVAL
55	FOR APPROVAL
56	FOR APPROVAL
57	FOR APPROVAL
58	FOR APPROVAL
59	FOR APPROVAL
60	FOR APPROVAL
61	FOR APPROVAL
62	FOR APPROVAL
63	FOR APPROVAL
64	FOR APPROVAL
65	FOR APPROVAL
66	FOR APPROVAL
67	FOR APPROVAL
68	FOR APPROVAL
69	FOR APPROVAL
70	FOR APPROVAL
71	FOR APPROVAL
72	FOR APPROVAL
73	FOR APPROVAL
74	FOR APPROVAL
75	FOR APPROVAL
76	FOR APPROVAL
77	FOR APPROVAL
78	FOR APPROVAL
79	FOR APPROVAL
80	FOR APPROVAL
81	FOR APPROVAL
82	FOR APPROVAL
83	FOR APPROVAL
84	FOR APPROVAL
85	FOR APPROVAL
86	FOR APPROVAL
87	FOR APPROVAL
88	FOR APPROVAL
89	FOR APPROVAL
90	FOR APPROVAL
91	FOR APPROVAL
92	FOR APPROVAL
93	FOR APPROVAL
94	FOR APPROVAL
95	FOR APPROVAL
96	FOR APPROVAL
97	FOR APPROVAL
98	FOR APPROVAL
99	FOR APPROVAL
100	FOR APPROVAL

GAINSBOROUGH GREENS  
PRECINCT 3  
STAGE 3.1

KN GROUP PTY LTD  
CONSULTANTS

LEVEL 2-71 GREY STREET  
SOUTH BRISBANE  
QLD 4000  
PHONE 07 207 1900  
FAX 07 207 1911  
EMAIL kn@knpl.com.au  
ABN 35 112 053 611

Author	Checked	Date
Drawn	Checked	Date
Scale	Checked	Date
Sheet	Checked	Date
Revision	Checked	Date
1:500	1:500	10 of 70
A1	16-156-10	B



**LEGEND**

- STAGE BOUNDARY
- PROPOSED ROAD CENTRELINE
- KERB & CHANNEL - TYPE J
- KERB & CHANNEL - TYPE F
- KERB & CHANNEL - TYPE D
- DESIGN SURFACE CONTOURS
- EXISTING SURFACE CONTOURS
- BATTER LINE
- CONCRETE SLEEPER RETAINING WALL
- ROCK BOULDER RETAINING WALL
- SANDSTONE RETAINING WALL
- BLOCK RETAINING WALL
- EXTENT OF CUT
- EXTENT OF FILL
- EXISTING DENSE VEGETATION AREA

SCALE 1:500 (AS UNREDOUCED)

REFER KN DWG 16-156-11

REFER KN DWG 16-156-09

CONTOUR PLAN  
SCALE 1:500



## Hilf Density Ratio Report

Client : <b>GOLDING CONTRACTORS</b> Address : <b>Po Box 65, Arundel BC, QLD, 4214</b> Project Name : <b>GAINSBOROUGH GREENS - STAGE 3.1 EARLY WORKS</b> Project Number : <b>GL18/128</b> Location : <b>GAINSBOROUGH DRIVE , PIMPAMA</b>	Report Number : <b>GL18-128.2/1</b> Report Date : <b>26/09/2018</b> Order Number : Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> <p style="text-align: right;"><b>Page 1 of 1</b></p>
---	---

Sample Number :	246280	246281	246282
Test Number :	3	4	
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4
Date Sampled :	21/09/2018	21/09/2018	21/09/2018
Date Tested :	21/09/2018	21/09/2018	21/09/2018
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL
Material Source :	ONSITE	ONSITE	ONSITE
Lot Number :	1414	1413	1410
Sample Location :	LOT 1414 REFER TO SITE PLAN FINISHED LEVEL	LOT 1413 REFER TO SITE PLAN FINISHED LEVEL	LOT 1410 REFER TO SITE PLAN FINISHED LEVEL
Test Depth (mm) :	100	150	150
Layer Depth (mm) :	-	-	-
Maximum Size (mm) :	19	19	19
Oversize Wet (%) :	-	-	-
Oversize Dry (%) :			
Oversize Density (t/m <sup>3</sup> ) :			
Field Moisture Content (%) :	24.4	19.2	15.9
Hilf MDR Number :	246280	246281	246282
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1
Compactive Effort :	Standard	Standard	Standard
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1
Moisture Ratio (%) :	89.5	101.5	80.5
Field Wet Density (t/m <sup>3</sup> ) :	1.890	2.000	1.930
Optimum Moisture Content (%) :	27.2	18.9	19.8
Moisture Variation :	2.8	-0.1	3.9
Peak Converted Wet Density (t/m <sup>3</sup> ) :	1.810	1.950	1.910
Hilf Density Ratio (%) :	<b>104.5</b>	<b>102.5</b>	<b>101.0</b>
Minimum Specification :	95	95	95
Moisture Specification :			
Site Selection :			
Soil Description :			
Remarks :	-		



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY



GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR  
 NATA Accreditation Number  
 1169

DO NOT SCALE THIS DRAWING  
EN DOUBT - ASKI



KEY PLAN



REVISIONS			
No	Description	Date	By
A	FOR APPROVAL	MAY 17 2017	NJS
B	DRIVEWAY NAME UPDATED	20.06.17	NJS



Project  
GAINSBOROUGH GREENS  
PRECINCT 3  
STAGE 3.1



LEVEL 2-71 GREY STREET  
QUEENSLAND 4101  
PHONE 07 307 1900  
EMAIL info@ekn.com.au  
ABN 55 112 058 511

Author		Date	
Checked		Date	
Drawn	Checked	Drawn	Date
NJS	CH	NJS	MAY 17
Scale	1:500	Sheet	10 of 70
Revision	A1	Drawing No	16-156-10
		Revision	B

EARTHWORKS  
CONTOUR PLAN  
SHEET 2



**LEGEND**

	STAGE BOUNDARY
	PROPOSED ROAD CENTRELINE
	KERB & CHANNEL - TYPE J
	KERB & CHANNEL - TYPE F
	KERB & CHANNEL - TYPE D
	DESIGN SURFACE CONTOURS
	EXISTING SURFACE CONTOURS
	BATTERY LINE
	CONCRETE SLEEPER RETAINING WALL
	ROCK BOULDER RETAINING WALL
	SANDSTONE RETAINING WALL
	BLOCK RETAINING WALL
	EXTENT OF CUT
	EXTENT OF FILL
	EXISTING DENSE VEGETATION AREA



REFER KN DWG 16-156-11

CONTOUR PLAN  
SCALE 1:500

REFER KN DWG 16-156-09

C:\Users\jphughes\My Documents\Projects\16-156-09-11-EMG\Plotted by CH on 31/07/2017 2:05:19 PM

# Material Test Report

**Report Number:** GL18/128-1  
**Issue Number:** 1  
**Date Issued:** 08/12/2018  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Project Number:** GL18/128  
**Project Name:** EARTHWORKS - GAINSBOROUGH GREENS - STAGE 3.1  
 EARLY WORKS, GAINSBOROUGH DRIVE  
**Project Location:** PIMPAMA  
**Work Request:** 71  
**Date Sampled:** 27/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 - Sampling from layers in earthworks or  
 pavement - uncompacted/compacted  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1					
Sample Number	G18-71A	G18-71B	G18-71C	G18-71D	G18-71E
Date Tested	27/11/2018	27/11/2018	27/11/2018	27/11/2018	27/11/2018
Time Tested	09:00	09:10	09:20	09:30	09:40
Test Request #/Location	LOT: 1429, O/S NE CNR	LOT: 1422, O/S NE CNR	LOT: 1430, O/S NE CNR	LOT: 1431, O/S NE CNR	LOT: 1432, O/S NE CNR
Easting	10m SOUTH	27m SOUTH	18m SOUTH	10m SOUTH	30m SOUTH
Northing	15m WEST	11m WEST	9m WEST	11m WEST	9m WEST
Elevation (m)	FINISHED LEVEL	FINISHED LEVEL	0.5m BELOW FL	FINISHED LEVEL	0.3m BELOW FL
Soil Description	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL	GENERAL FILL
Test Depth (mm)	150	150	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0.0	0.0	0.0	0.0	0.0
Field Wet Density (FWD) t/m <sup>3</sup>	2.01	2.04	2.01	2.00	2.04
Field Moisture Content %	16.9	18.5	19.0	18.3	21.5
Field Dry Density (FDD) t/m <sup>3</sup>	1.72	1.72	1.69	1.69	1.68
Peak Converted Wet Density t/m <sup>3</sup>	2.05	2.06	2.11	2.05	1.96
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**
Moisture Variation (Wv) %	-1.0	-1.5	-1.0	-0.5	-0.5
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	<b>97.5</b>	<b>99.0</b>	<b>95.0</b>	<b>97.5</b>	<b>104.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** GL18/128-1  
**Issue Number:** 1  
**Date Issued:** 08/12/2018  
**Client:** GOLDING CONTRACTORS PTY LTD  
 P O BOX 1643, MILTON QLD 4064  
**Project Number:** GL18/128  
**Project Name:** EARTHWORKS - GAINSBOROUGH GREENS - STAGE 3.1  
 EARLY WORKS, GAINSBOROUGH DRIVE  
**Project Location:** PIMPAMA  
**Work Request:** 71  
**Date Sampled:** 27/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 - Sampling from layers in earthworks or  
 pavement - uncompacted/compacted  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Gary Taylor  
 Geotech Field Supervisor  
 NATA Accredited Laboratory Number: 1169

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	G18-71F	G18-71G	G18-71H
Date Tested	27/11/2018	27/11/2018	27/11/2018
Time Tested	09:50	10:00	10:10
Test Request #/Location	LOT: 1433, O/S NE CNR	LOT: 1434, O/S NE CNR	LOT: 1426, O/S NE CNR
Easting	16m SOUTH	12m SOUTH	15m SOUTH
Northing	10m WEST	10m WEST	15m WEST
Elevation (m)	FINISHED LEVEL	FINISHED LEVEL	FINISHED LEVEL
Soil Description	GENERAL FILL	GENERAL FILL	GENERAL FILL
Test Depth (mm)	150	150	150
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0.0	0.0	0.0
Field Wet Density (FWD) t/m <sup>3</sup>	1.99	1.97	2.01
Field Moisture Content %	26.4	27.0	15.6
Field Dry Density (FDD) t/m <sup>3</sup>	1.58	1.55	1.74
Peak Converted Wet Density t/m <sup>3</sup>	2.00	1.96	2.01
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Moisture Variation (Wv) %	-1.0	-1.0	0.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>99.5</b>	<b>100.5</b>	<b>100.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>

**Moisture Variation Note:**



Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

## Hilf Density Ratio Report

Client : GOLDING CONTRACTORS	Report Number: GL18-128.3/1
Address : Po Box 65, Arundel BC, QLD, 4214	Report Date : 26/11/2018
Project Name : GAINSBOROUGH GREENS - STAGE 3.1 EARLY WORKS	Order Number :
Project Number : GL18/128	Test Method : AS1289.5.8.1 & 5.7.1
Location: GAINSBOROUGH DRIVE , PIMPAMA	Page 1 of 1

Sample Number :	247143	247144	247145	
Test Number :	6	7	8	
Sampling Method :	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	AS1289.1.2.1 CL. 6.4	
Date Sampled :	2/11/2018	2/11/2018	2/11/2018	
Date Tested :	2/11/2018	2/11/2018	2/11/2018	
Material Type :	GENERAL FILL	GENERAL FILL	GENERAL FILL	
Material Source :	ONSITE	ONSITE	ONSITE	
Lot Number :	1414	1414	1413	
Sample Location :	LOT 1414 REFER TO SITE PLAN 0.5m BELOW FL	LOT 1414 REFER TO SITE PLAN FINISHED LEVEL	LOT 1413 REFER TO SITE PLAN FINISHED LEVEL	
Test Depth (mm) :	150	150	150	
Layer Depth (mm) :	-	-	-	
Maximum Size (mm) :	19	19	19	
Oversize Wet (%) :	8	4	4	
Oversize Dry (%) :				
Oversize Density (t/m <sup>3</sup> ) :	2.487	2.478	2.470	
Field Moisture Content (%) :	20.5	9.4	21.2	
Hilf MDR Number :	247143	247144	247145	
Hilf MDR Method :	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	AS1289.5.1.1 & 5.7.1	
Compactive Effort :	Standard	Standard	Standard	
Field Density Method :	AS1289.5.8.1	AS1289.5.8.1	AS1289.5.8.1	
Moisture Method :	AS 1289.2.1.1	AS 1289.2.1.1	AS 1289.2.1.1	
Moisture Ratio (%) :	104.5	108.5	104	
Field Wet Density (t/m <sup>3</sup> ) :	2.020	2.020	2.000	
Optimum Moisture Content (%) :	19.6	8.7	20.4	
Moisture Variation :	-0.7	-0.7	-0.7	
Peak Converted Wet Density (t/m <sup>3</sup> ) :	2.03*	2.01*	2.02*	
Hilf Density Ratio (%) :	99.5	100.0	99.0	
Minimum Specification :	95	95	95	
Moisture Specification :				
Site Selection :				
Soil Description :				
Remarks :	-			

\* - denotes adjusted for oversize

 <p style="text-align: center;">Accredited for compliance with ISO/IEC 17025 - Testing.</p>	<p>APPROVED SIGNATORY</p>  <p>GARY TAYLOR (Gold Coast) - WORKS SUPERVISOR NATA Accreditation Number 1169</p>
--	---

# Appendix F (Photo Gallery)



20201203\_141109000\_iOS



20201203\_141122000\_iOS



20201203\_141209000\_iOS



in from 2020-11-02 10\_43\_50



in from 2020-11-02 10\_44\_10



1 from 2020-11-02 10\_46\_44



in from 2020-11-02 10\_47\_01



in from 2020-11-02 10\_50\_06



in from 2020-11-02 10\_50\_22



in from 2020-11-02 11\_31\_43



1 from 2020-11-02 11\_32\_05



in from 2020-11-02 11\_32\_56



in from 2020-11-02 11\_36\_07



in from 2020-11-02 11\_37\_50



in from 2020-11-02 11\_38\_29



1 from 2020-11-02 11\_49\_29



in from 2020-11-02 11\_50\_26



in from 2020-11-05 02\_16\_07



in from 2020-11-05 11\_27\_45



in from 2020-11-05 11\_28\_01



1 from 2020-11-05 11\_28\_21



in from 2020-11-05 11\_29\_02



in from 2020-11-05 11\_40\_46



in from 2020-11-25 08\_04\_18



in from 2020-11-25 08\_05\_06



1 from 2020-11-30 02\_14\_11



in from 2020-11-30 02\_20\_33



in from 2020-11-30 02\_21\_40



in from 2020-12-03 04\_21\_48



in from 2020-12-03 04\_22\_10



1 from 2020-12-03 04\_22\_47



in from 2020-12-03 04\_23\_16



in from 2020-12-03 04\_29\_48



in from 2020-12-03 04\_30\_03



in from 2020-12-03 04\_30\_45



1 from 2020-12-04 01\_04\_53



in from 2020-12-04 01\_05\_09



in from 2020-12-04 01\_06\_08



in from 2020-12-04 01\_06\_27



in from 2020-12-04 11\_58\_04



1 from 2020-12-04 11\_58\_21



in from 2021-01-14 09\_26\_29



in from 2021-01-14 09\_26\_48



in from 2021-01-21 02\_55\_41



in from 2021-01-21 03\_04\_54



1 from 2021-01-21 03\_05\_09



in from 2021-01-21 07\_46\_04



in from 2021-01-21 07\_48\_10



in from 2021-01-21 07\_49\_04



in from 2021-01-21 07\_49\_33



1 from 2021-01-21 07\_50\_02



in from 2021-01-21 08\_18\_46



in from 2021-01-21 08\_20\_03



in from 2021-01-21 08\_20\_24



in from 2021-01-21 08\_24\_38



1 from 2021-01-21 08\_29\_54



in from 2021-01-21 08\_44\_32



in from 2021-01-21 08\_46\_21



in from 2021-01-21 08\_52\_56



in from 2021-01-22 07\_35\_34



1 from 2021-01-22 08\_31\_41



in from 2021-01-22 08\_52\_45



in from 2021-01-22 08\_54\_49



in from 2021-01-22 08\_56\_27



in from 2021-01-22 08\_59\_04



1 from 2021-01-27 02\_24\_43



in from 2021-01-27 02\_25\_14



in from 2021-01-27 02\_45\_46



in from 2021-01-27 02\_47\_05



in from 2021-01-27 02\_47\_56





1 from 2021-01-27 02\_48\_33



in from 2021-01-27 12\_23\_27



in from 2021-01-27 12\_25\_25



in from 2021-01-27 12\_25\_55



in from 2021-01-27 12\_26\_21



1 from 2021-01-29 07\_16\_03



in from 2021-01-29 07\_16\_26



in from 2021-01-29 07\_52\_37



in from 2021-01-29 07\_53\_00



in from 2021-01-29 07\_53\_46



1 from 2021-01-29 07\_56\_15



in from 2021-01-29 07\_58\_37



in from 2021-01-29 07\_59\_15



in from 2021-01-29 08\_01\_05



in from 2021-02-01 12\_15\_06



1 from 2021-02-01 12\_15\_32



in from 2021-02-01 12\_27\_38



in from 2021-02-01 12\_30\_32



in from 2021-02-01 12\_48\_44



in from 2021-02-01 12\_49\_15



1 from 2021-02-08 08\_16\_12



in from 2021-02-08 08\_16\_28



in from 2021-02-08 08\_16\_48



in from 2021-02-08 08\_17\_28



in from 2021-02-09 02\_19\_14



1 from 2021-02-09 02\_41\_46



in from 2021-02-09 02\_42\_45



in from 2021-02-09 02\_46\_18



in from 2021-02-09 02\_47\_52



in from 2021-02-09 08\_22\_00



1 from 2021-02-09 08\_22\_17



in from 2021-02-09 08\_37\_54



in from 2021-02-09 08\_38\_25



in from 2021-02-10 01\_58\_44



in from 2021-02-10 01\_59\_18



1 from 2021-02-10 02\_00\_12



in from 2021-02-10 02\_01\_09



in from 2021-02-10 02\_02\_39



in from 2021-02-10 02\_03\_22



in from 2021-02-10 02\_03\_52



1 from 2021-02-10 02\_04\_28



in from 2021-02-10 07\_54\_22



in from 2021-02-10 10\_14\_40



in from 2021-02-10 11\_24\_47



in from 2021-02-10 11\_28\_40



1 from 2021-02-10 11\_29\_11



in from 2021-02-10 11\_33\_15